

# Project Summary Report

SDMS Document ID



2022503

Contractor's Name: Project Resources Inc.  
Contract Number: DACA45-01-D-0001 Task Order 014  
Site Name & Location: VB I-70 Superfund Site

Time Period:	13DEC03	19DEC03	Report #	022
--------------	---------	---------	----------	-----

## Project Safety Report

Days Worked To Date:	142	Date of Last Accident:	24OCT03
Project Man-hours To Date:	30,491.75	Hours Worked w/o Accident:	9,902
Comments/Issues:	None.		

## Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC  
DOCUMENT**

## Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		100
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		50
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		92

\* Actual dates.

## Conditions/Events which have/may result in delayed progress

None.

## Current Project Activities

- Notification letters and Access Agreements were sent to approximately 20 properties.
- Rental equipment was cleaned and returned.
- Obtained 2 completion agreements.

## Upcoming Project Activities

- Holiday schedule next week. Site will be closed 12/23/03-12/28/03 for the Christmas holiday. Site coordination crew will return 12/29/03.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	129	133	
Square Footage Excavated	SF	431,508	451,000*	

\*Approximate totals. Adjusted to reflect actual final square footage.

**Project Photos**

--	--

**Additional Comments/Observations**

<input type="checkbox"/> None
-------------------------------

**19DEC03**

Signed: \_\_\_\_\_

Date: \_\_\_\_\_