



## Project Summary Report

SDMS Document ID



2022506

Contractor's Name: Project Resources Inc.  
Contract Number: DACA45-01-D-0001 Task Order 014  
Site Name & Location: VB I-70 Superfund Site

Time Period:	27DEC03	02JAN04	Report #	024
--------------	---------	---------	----------	-----

### Project Safety Report

Days Worked To Date:	142	Date of Last Accident:	24OCT03
Project Man-hours To Date:	30,651.75	Hours Worked w/o Accident:	10,062
Comments/Issues:	None.		

### Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC  
DOCUMENT**

### Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		100
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		55
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		92

\* Actual dates.

### Conditions/Events which have/may result in delayed progress

None.

### Current Project Activities

- Notification letters and Access Agreements were sent to approximately 20 properties.
- Obtained 5 completion agreements.
- Site will be closed 12/31/03-1/5/04 for the New Years holiday. Site coordination crew will return 1/05/04.

### Upcoming Project Activities

- Restoration Appointments will begin next week.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	129	133	
Square Footage Excavated	SF	431,508	451,000*	

\*Approximate totals. Adjusted to reflect actual final square footage.

**Project Photos**

--	--

**Additional Comments/Observations**

<input type="checkbox"/> None
-------------------------------

Signed: \_\_\_\_\_

Date: \_\_\_\_\_

**2JAN04**