



## Project Summary Report

Contractor's Name: **Project Resources Inc.**  
Contract Number: **DACA45-01-D-0001 Task Order 014**  
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	<b>03JAN04</b>	<b>09JAN04</b>	Report #	<b>025</b>
--------------	----------------	----------------	----------	------------

### Project Safety Report

Days Worked To Date:	<b>142</b>	Date of Last Accident:	<b>24OCT03</b>
Project Man-hours To Date:	<b>30,831.75</b>	Hours Worked w/o Accident:	<b>10,242</b>
Comments/Issues:	<b>None.</b>		

### Project QC/QA Report

Project Deficiencies:	<b>None.</b>
Comments/Issues:	<b>None.</b>

**PUBLIC  
DOCUMENT**

### Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		100
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		60
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		93

\* Actual dates.

### Conditions/Events which have/may result in delayed progress

**None.**

### Current Project Activities

- Notification letters and Access Agreements were sent to approximately 20 properties.
- Obtained 9 completion agreements, for a total of 120 completion agreements obtained to date.
- Restoration appointments were completed at 2 properties.
- Digital copies of property files were created and property completion packets were begun.

### Upcoming Project Activities

- Ten restoration appointments are scheduled for next week.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	129	133	
Square Footage Excavated	SF	431,508	451,000*	

\*Approximate totals. Adjusted to reflect actual final square footage.

**Project Photos**

--	--

**Additional Comments/Observations**

<input type="checkbox"/> None
-------------------------------

Signed: \_\_\_\_\_

Date: \_\_\_\_\_

**09JAN04**