

Project Summary Report

SDMS Document ID



2022508

Contractor's Name: Project Resources Inc.
Contract Number: DACA45-01-D-0001 Task Order 014
Site Name & Location: VB I-70 Superfund Site

| | | | | |
|--------------|---------|---------|----------|-----|
| Time Period: | 10JAN04 | 16JAN04 | Report # | 026 |
|--------------|---------|---------|----------|-----|

Project Safety Report

| | | | |
|----------------------------|-----------|----------------------------|-----------|
| Days Worked To Date: | 149 | Date of Last Accident: | 24OCT03 |
| Project Man-hours To Date: | 31,037.25 | Hours Worked w/o Accident: | 10,447.50 |
| Comments/Issues: None. | | | |

Project QC/QA Report

| | |
|-----------------------|-------|
| Project Deficiencies: | None. |
| Comments/Issues: | None. |

**PUBLIC
DOCUMENT**

Project Schedule Report

| Task | Scheduled | | | Current | | | % Complete |
|--------------------|-----------|----------|-----|----------|----------|-----|------------|
| | Start | Finished | DUR | Start | Finished | DUR | |
| Site Set-up | 21JUL03 | 11AUG03 | | 21JUL03* | 12AUG03* | | 100 |
| Remediation | 12AUG03 | 24AUG03 | | 13AUG03* | 12DEC03 | | 100 |
| Property Close-Out | 15SEP03 | 20FEB04 | | 16SEP03* | 20FEB04 | | 60 |
| Final Report | 02FEB04 | 20Feb04 | | | | | 0 |
| PROJECT | 21JUL03 | 20FEB04 | | 21JUL03* | 20FEB04 | | 93 |

* Actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Obtained 8 completion agreements, for a total of 128 completion agreements obtained to date.
- Final measurements were obtained at completed properties.
- Property database updated with current status of properties.
- Restoration appointments were completed at 15 properties.
- Digital copies of property files were created and property completion packets composed.

Upcoming Project Activities

- Fourteen restoration appointments scheduled for next week.
- Greg Hoover, Mary Darling, and Carlton Lehman conducting site visit to meet with Victor Ketellapper and attend scooping meeting for next phase of project.

Project Quantities

| Item | Unit | Last Report | To Date | Comment |
|--------------------------|----------|-------------|----------|---------|
| Completed Properties | Property | 129 | 133 | |
| Square Footage Excavated | SF | 431,508 | 451,000* | |

*Approximate totals. Adjusted to reflect actual final square footage.

Project Photos

| | |
|--|--|
| | |
|--|--|

Additional Comments/Observations

| |
|-------------------------------|
| <input type="checkbox"/> None |
|-------------------------------|

Signed: _____

Date: **16JAN04**