

# Project Summary Report

SDMS Document ID



2022510

Contractor's Name: Project Resources Inc.  
Contract Number: DACA45-01-D-0001 Task Order 014  
Site Name & Location: VB I-70 Superfund Site

Time Period:	24JAN04	30JAN04	Report #	028
--------------	---------	---------	----------	-----

## Project Safety Report

Days Worked To Date:	163	Date of Last Accident:	24OCT03
Project Man-hours To Date:	31,406.50	Hours Worked w/o Accident:	10,798.50
Comments/Issues: None.			

## Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC  
DOCUMENT**

## Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		100
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		60
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		94

\* Actual dates.

## Conditions/Events which have/may result in delayed progress

None.

## Current Project Activities

- Property database updated with current status of properties.
- Property owners were contacted and restoration appointments were scheduled.
- Restoration appointments were completed at 2 properties, for a total of 30 restoration appointments to date.
- Digital copies of property files were created and property completion packets composed.

## Upcoming Project Activities

- Two restoration appointments scheduled for next week.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	129	133	
Square Footage Excavated	SF	431,508	451,000*	

\*Approximate totals. Adjusted to reflect actual final square footage.

**Project Photos**

--	--

**Additional Comments/Observations**

<input type="checkbox"/> None
-------------------------------

**30JAN04**

Signed: \_\_\_\_\_

Date: \_\_\_\_\_