



Project Summary Report

SDMS Document ID



2022511

Contractor's Name: **Project Resources Inc.**
Contract Number: **DACA45-01-D-0001 Task Order 014**
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	31JAN04	6FEB04	Report #	029
--------------	----------------	---------------	----------	------------

Project Safety Report

Days Worked To Date:	170	Date of Last Accident:	24OCT03
Project Man-hours To Date:	31,605.50	Hours Worked w/o Accident:	10,997.50
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		100
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		60
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		94

* Actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Property database updated with current status of properties.
- Property owners were contacted and restoration appointments were scheduled.
- Restoration appointments were completed at 2 properties, for a total of 32 restoration appointments to date.
- Digital copies of property files were created and property completion packets composed.

Upcoming Project Activities

- Eight restoration appointments scheduled for next week.
- Two field crew on site to prep staging area and prepare site for February 17, 2004 start of remediation.
- Site Coordination to organize and schedule properties to be remediated.
- Equipment and supplies to be obtained.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	129	133	
Square Footage Excavated	SF	431,508	451,000*	

*Approximate totals. Adjusted to reflect actual final square footage.

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

Signed: _____

Date: _____

6FEB04