



## Project Summary Report

SDMS Document ID



2022512

Contractor's Name: Project Resources Inc.  
Contract Number: DACA45-01-D-0001 Task Order 014  
Site Name & Location: VB I-70 Superfund Site

Time Period:	7FEB04	13FEB04	Report #	030
--------------	--------	---------	----------	-----

### Project Safety Report

Days Worked To Date:	177	Date of Last Accident:	24OCT03
Project Man-hours To Date:	31,804.50	Hours Worked w/o Accident:	11,196.50
Comments/Issues:	None.		

### Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC  
DOCUMENT**

### Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		100
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		60
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		94

\* Actual dates.

### Conditions/Events which have/may result in delayed progress

None.

### Current Project Activities

- Property database updated with current status of properties.
- Property owners were contacted and restoration appointments were scheduled.
- Restoration appointments were completed at 4 properties, for a total of 39 restoration appointments to date.
- Digital copies of property files were created and property completion packets composed.
- Two field crew on site to prepare staging area and command post for February 17, 2004 remediation start.
- Equipment and supplies obtained.

### Upcoming Project Activities

- Five restoration appointments scheduled for next week.
- Field crew mobilizing to site February 16, 2004 for start of remediation. Five properties on Josephine scheduled for remediation.
- ASARCO filer cake maintenance scheduled for Monday, February 16, 2004.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	129	133	
Square Footage Excavated	SF	431,508	451,000*	

\*Approximate totals. Adjusted to reflect actual final square footage.

**Project Photos**

--	--

**Additional Comments/Observations**

<input type="checkbox"/> None
-------------------------------

Signed: \_\_\_\_\_

Date: **13FEB04**