



Project Summary Report

SDMS Document ID



2022514

Contractor's Name: Project Resources Inc.
Contract Number: DACA45-01-D-0001 Task Order 014
Site Name & Location: VB I-70 Superfund Site

Time Period:	14FEB04	21FEB04	Report #	031
--------------	---------	---------	----------	-----

Project Safety Report

Days Worked To Date:	184	Date of Last Accident:	24OCT03
Project Man-hours To Date:	32,439.50	Hours Worked w/o Accident:	11,831.50
Comments/Issues: None.			

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		100
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		60
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		94

* Actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Field crew mobilized to site February 16, 2004 to begin remediation February 17, 2004.
- Remediation began February 17, 2004 with nine field crew. Three homes remediated.
- Procurement of equipment and supplies.
- Health and Safety review with updated Corps manual with the H&S representative, Greg Hoover, Michelle Smith, and Ron Brown.
- Property owners were contacted and restoration appointments were scheduled.
- Restoration appointments were completed at 5 properties, for a total of 44 restoration appointments to date.
- Digital copies of property files were created and property completion packets composed.
- Completion letters printed for properties remediated 2003.
- ASARCO filer cake maintenance completed Monday, February 16, 2004.

Upcoming Project Activities

- Ten restoration appointments scheduled for next week.
- Sprinkler system representatives to meet with Ron Brown, Michelle Smith, and Greg Hoover on the feasibility of sub-contracting out the sprinkler system replacement in 2004.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	133	136	
Square Footage Excavated	SF	451,000	455,291*	

*Approximate totals. Adjusted to reflect actual final square footage.

Project Photos

--	--

Additional Comments/Observations

☐ None

Signed: _____

Date: _____

21FEB04