

# Project Summary Report

SDMS Document ID



2022515

Contractor's Name: Project Resources Inc.  
Contract Number: DACA45-01-D-0001 Task Order 014  
Site Name & Location: VB I-70 Superfund Site

Time Period:	21FEB04	27FEB04	Report #	032
--------------	---------	---------	----------	-----

## Project Safety Report

Days Worked To Date:	191	Date of Last Accident:	24OCT03
Project Man-hours To Date:	33,464.00	Hours Worked w/o Accident:	12,795.50
Comments/Issues:	None.		

## Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC  
DOCUMENT**

## Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		100
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		60
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		95

\* Actual dates.

## Conditions/Events which have/may result in delayed progress

None.
-------

## Current Project Activities

<ul style="list-style-type: none"><li>Four homes remediated, with a total of 141 to date.</li><li>Procurement of transportation and disposal underway.</li><li>Property owners were contacted and restoration appointments were scheduled.</li><li>Restoration appointments were completed at 6 properties, for a total of 50 restoration appointments to date.</li><li>Digital copies of property files were created and property completion packets composed.</li><li>Sprinkler system representatives met with Ron Brown, Michelle Smith, and Greg Hoover on sub-contracting out the sprinkler system replacement in 2004.</li></ul>
---

**Upcoming Project Activities**

- Eight restoration appointments scheduled for next week.
- Five properties scheduled for remediation next week.
- Victor Ketellapper, EPA, and Barbara O'Grady, CDPHE, scheduled on-site meeting for Thursday, March 4, 2004.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	137	141	
Square Footage Excavated	SF	455,291	467,393*	

\*Approximate totals. Adjusted to reflect actual final square footage.

**Project Photos****Additional Comments/Observations**

☐ None

27FEB04

Signed: \_\_\_\_\_

Date: \_\_\_\_\_