



Project Summary Report

SDMS Document ID



2022551

Contractor's Name: Project Resources Inc.
Contract Number: DACA45-04-D-0016
Site Name & Location: VB I-70 Superfund Site

Time Period:	1APR04	2APR04	Report #	001
--------------	--------	--------	----------	-----

Project Safety Report

Days Worked To Date:	2	Date of Last Accident:	N/A
Project Man-hours To Date:	901	Hours Worked w/o Accident:	901
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	01APR04	15JUN04		1APR04*	15JUN04		5
Property Close-Out	01MAY04	30SEP04		01MAY04*	30SEP04		0
Final Report	01DEC04	15JAN05					0
PROJECT	01APR04	28JAN05		01APR04*	28JAN05		5

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Site coordination obtained access agreements and completed 3 restoration agreements.
- Crew completing follow-up work on homes that were remediated at the beginning of the week.
- Begin cost tracking system, and ensure procurement of subcontractors with the new contract.

Upcoming Project Activities

- Site will be closed 4/09/04-4/13/04 for Easter holiday and rotation.
- Crew scheduled to remediate 6 homes next week.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	0	0	
Square Footage Excavated	SF	0	0	

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

Signed: *Michelle Smith*

Date: **02APR04**