



Project Summary Report

SDMS Document ID



2022562

Contractor's Name: Project Resources Inc.
Contract Number: W9128F-04-D-0029
Site Name & Location: VB I-70 Superfund Site

Time Period:	16JUN04	18JUN04	Report #	001
--------------	---------	---------	----------	-----

Project Safety Report

Days Worked To Date:	3	Date of Last Accident:	N/A
Project Man-hours To Date:	869.50	Hours Worked w/o Accident:	869.50
Comments/Issues:	None.		

**PUBLIC
DOCUMENT**

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	16JUN04	30DEC04		16JUN04*	15DEC04		5
Property Close-Out	31OCT05	15MAR05					0
Final Report	01DEC04	15JAN05					0
PROJECT	16JUN04	15MAR05		16JUN04*	15MAR05		5

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Property owners were contacted and restoration appointments were scheduled.
- Site work plan and amendments are currently being revised. Major changes to Work Plan were agreed upon at weekly meeting were: 1) Air monitoring with IHI will be conducted once quarterly unless we test positive for lead or arsenic on our samples, 2) Disposal analysis will be downgraded to Lead and Arsenic, 3) any bush or shrub with a cumulative base of 2 inches in diameter can be hand dug around, unless it impedes the remediation process.
- Procurement of materials and subcontractors for new Contract.

Upcoming Project Activities

- Remediation of 7 homes next week.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	0	0	
Square Footage Excavated	SF	0	0	

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

Signed: *Michelle Smith*

Date:

18JUN04