

Project Summary Report

SDMS Document ID



2022564

Contractor's Name: **Project Resources Inc.**
Contract Number: **W9128F-04-D-0016**
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	05JUN04	11JUN04	Report #	011
--------------	----------------	----------------	----------	------------

Project Safety Report

Days Worked To Date:	72	Date of Last Accident:	28APR04
Project Man-hours To Date:	14,723.25	Hours Worked w/o Accident:	8,487.75
Comments/Issues:	None.		

**PUBLIC
DOCUMENT**

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	01APR04	15JUN04		1APR04*	15JUN04		80
Property Close-Out	01MAY04	30SEP04		01MAY04*	30SEP04		30
Final Report	01DEC04	15JAN05					0
PROJECT	01APR04	28JAN05		01APR04*	28JAN05		60

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Crew returned on Monday, June 7, 2004. Field operations began at 12:00.
- Eight properties remediated this week to backfill, for a total of 75 to date on this contract.
- Property owners were contacted and restoration appointments were scheduled.
- Fourteen restoration appointments completed for a total of 207 to date.
- Three completion appointments completed.
- Digital copies of property files were created and property completion packets composed.
- Victor Ketellapper, EPA, and Barbara O'Grady, CDPHE, on-site Wednesday, June 9, 2004 for a weekly meeting.
- Site work plan and amendments are currently being revised.
- Three disposal samples collected and submitted for disposal analysis.

Upcoming Project Activities

- Completion of properties for this Contract will occur next week.
- Five properties scheduled for remediation next week.
- Begin initial set-up of lead assessment and abatement procedures.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	67	75	
Square Footage Excavated	SF	257,129	280,461	

Project Photos**Additional Comments/Observations**☐ NoneSigned: *Michelle Smith*

Date:

11JUN04