

# Project Summary Report

SDMS Document ID



2022566

Contractor's Name: Project Resources Inc.  
Contract Number: W9128F-04-D-0016  
Site Name & Location: VB I-70 Superfund Site

Time Period:	22MAY04	28MAY04	Report #	009
--------------	---------	---------	----------	-----

## Project Safety Report

Days Worked To Date:	58	Date of Last Accident:	28APR04
Project Man-hours To Date:	13,049.50	Hours Worked w/o Accident:	6,806
Comments/Issues: None.			

## Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC  
DOCUMENT**

## Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	01APR04	15JUN04		1APR04*	15JUN04		65
Property Close-Out	01MAY04	30SEP04		01MAY04*	30SEP04		20
Final Report	01DEC04	15JAN05					0
PROJECT	01APR04	28JAN05		01APR04*	28JAN05		55

\* These dates are actual dates.

## Conditions/Events which have/may result in delayed progress

None.

## Current Project Activities

- Eight homes remediated, with a total of sixty-seven to date.
- Property owners were contacted and restoration appointments were scheduled.
- Restoration appointments were completed at 7 properties, for a total of 193 restoration appointments year to date.
- Digital copies of property files were created and property completion packets composed.
- Victor Ketellapper, EPA, and Barbara O'Grady, CDPHE, on-site Wednesday, May 26, 2004 for a weekly meeting.
- Site Coordination team sent out all Access Agreements for all candidate properties.

## Upcoming Project Activities

- Field operations will cease Saturday May 29, 2004-Monday, June 7, 2004 for crew rotation. Watering of sod and partial Site Coordination activities will continue.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	59	67	
Square Footage Excavated	SF	238,969	257,129	

**Project Photos****Additional Comments/Observations**☐ NoneSigned: *Michelle Smith*

Date:

28MAY04