



Robert.R.Marriam@grace.com

11/18/2004 09:38 AM

To: Jim Christiansen/EPR/R8/USEPA/US@EPA
cc: William.Corcoran@grace.com, Robert.Emmett@grace.com,
Richard.Finke@grace.com, Jay.Hughes@grace.com,
Robert.J.Medler@grace.com, Bill.E.Miller@grace.com,
Alan.R.Stringer@grace.com

Subject: PROGRESS REPORT #12 - LIBBY FLYWAY SITE

The excavation of the site is complete and the backfilling operation is 90% complete. Approximately 25,000 yards of backfill have been spread on the site to date. Of this amount 10,500 yards were previously stored on the property and 14,500 yards have been hauled from the Plum Creek gravel pit. Estimates indicate an additional 3,000-4,000 yards of backfill will be required to complete the recontouring of the site. Weather permitting, all work should be completed and hydro seeding accomplished before Thanksgiving.

R. R. Marriam



WINMAIL.DAT