



## Project Summary Report

SDMS Document ID



2027806

Contractor's Name: **Project Resources Inc.**  
Contract Number: **W9128F-04-D-0029**  
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	<b>03JUL04</b>	<b>09JUL04</b>	Report #	<b>004</b>
--------------	----------------	----------------	----------	------------

### Project Safety Report

Days Worked To Date:	<b>24</b>	Date of Last Accident:	<b>N/A</b>
Project Man-hours To Date:	<b>6,231.25</b>	Hours Worked w/o Accident:	<b>6,231.25</b>
Comments/Issues:	<b>None.</b>		

### Project QC/QA Report

Project Deficiencies:	<b>None.</b>
Comments/Issues:	<b>None.</b>

### Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	16JUN04	30DEC04		16JUN04*	15DEC04		20
Property Close-Out	31OCT05	15MAR05					0
Final Report	01DEC04	15JAN05					0
PROJECT	16JUN04	15MAR05		16JUN04*	15MAR05		10

\* These dates are actual dates.

### Conditions/Events which have/may result in delayed progress

**None.**

### Current Project Activities

- Property owners were contacted and restoration appointments were scheduled.
- Eight properties remediated to backfill this week.
- Fifteen restoration appointments completed for a total of 228 to date.
- Nine completion appointments completed.
- Digital copies of property files were created and property completion packets composed.
- Victor Ketellapper, EPA, and Barbara O'Grady, CDPHE, on-site Wednesday, July 6, 2004 for a weekly meeting.
- Site walk for sprinkler system subcontractors conducted July 8, 2004. Five companies were represented at the job walk. Bids are due on Monday July 12, 2004.
- Out of town crew rotated back on Tuesday, July 6, 2004.

### Upcoming Project Activities

- Remediation of 7 homes scheduled for next week.
- Restoration appointments to continue, with fifteen scheduled for next week.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	17	25	
Square Footage Excavated	SF	84,884	108,385*	

\*Approximate totals

**Project Photos****Additional Comments/Observations**

☐ None

Signed: *Michelle Smith*

Date:

09JUL04