



Project Summary Report

SDMS Document ID



2027807

Contractor's Name: Project Resources Inc.
Contract Number: W9128F-04-D-0029
Site Name & Location: VB I-70 Superfund Site

Time Period:	10JUL04	16JUL04	Report #	005
--------------	---------	---------	----------	-----

Project Safety Report

Days Worked To Date:	31	Date of Last Accident:	N/A
Project Man-hours To Date:	8,743.75	Hours Worked w/o Accident:	8,743.75
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	16JUN04	30DEC04		16JUN04*	15DEC04		25
Property Close-Out	31OCT05	15MAR05					0
Final Report	01DEC04	15JAN05					0
PROJECT	16JUN04	15MAR05		16JUN04*	15MAR05		10

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Property owners were contacted and restoration appointments were scheduled.
- Thirteen properties remediated to backfill this week.
- Twenty-four restoration appointments completed for a total of 252 to date.
- Nine completion appointments completed.
- Digital copies of property files were created and property completion packets composed.
- Victor Ketellapper, EPA, and Barbara O'Grady, CDPHE, on-site Wednesday, July 14, 2004 for a weekly meeting.
- Three bids were received on Monday, July 12, 2004. Two Subcontracts will be issued to 1) LCS, and 2) Aqua Corporation to re-install the sprinkler systems.

Upcoming Project Activities

- Remediation of 7 homes scheduled for next week.
- Restoration appointments to continue, with 18 scheduled for next week.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	25	38	
Square Footage Excavated	SF	108,385	156,212*	

*Approximate totals

Project Photos**Additional Comments/Observations**

☐ None

Signed: *Michelle Smith*

Date:

16JUL04