



Project Summary Report

SDMS Document ID



2027811

Contractor's Name: **Project Resources Inc.**
Contract Number: **W9128F-04-D-0029**
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	07AUG04	13AUG04	Report #	009
--------------	----------------	----------------	----------	------------

Project Safety Report

Days Worked To Date:	59	Date of Last Accident:	N/A
Project Man-hours To Date:	17,856.75	Hours Worked w/o Accident:	167.50
Comments/Issues:	Mike Lombardi, an ER truck driver, was replacing a tarp on a dump truck and the wrench he was holding slipped and propelled into his cheek. He was taken to the hospital and given ten stitches. He was able to return to normal duty with no restrictions.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	16JUN04	30DEC04		16JUN04*	15DEC04		45
Property Close-Out	31OCT05	15MAR05					0
Final Report	01DEC04	15JAN05					0
PROJECT	16JUN04	15MAR05		16JUN04*	15MAR05		30

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Property owners were contacted and restoration appointments were scheduled.
- Ten properties remediated to backfill this week.
- Ten restoration appointments completed for a total of 305 to date.
- Ten completion appointments completed.
- Digital copies of property files were created and property completion packets composed.
- Victor Ketellapper, EPA, and Barbara O'Grady, CDPHE, on-site Wednesday, August 11, 2004 for a weekly meeting.
- Water permits were renewed with the City of Denver.
- Procurement process underway for NE Denver Housing to conduct lead-based paint assessment of 15 initial homes.
- Procurement process underway for Sod.
- Out of town crew rotated out on August 13, 2004. A small local crew will remain and conduct follow-up work and watering of sod.

Upcoming Project Activities

- Remediation of 10 homes scheduled for next week.
- Restoration appointments to continue, with 10 scheduled for next week.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	67	67	
Square Footage Excavated	SF	275,193	331,364*	

*Approximate totals

Project Photos



Additional Comments/Observations

☐ None

Signed: *Michelle Smith*

Date:

13AUG04