



## Project Summary Report

SDMS Document ID



2027815

Contractor's Name: **Project Resources Inc.**  
Contract Number: **W9128F-04-D-0029**  
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	<b>04SEP04</b>	<b>10SEP04</b>	Report #	<b>013</b>
--------------	----------------	----------------	----------	------------

### Project Safety Report

Days Worked To Date:	<b>86</b>	Date of Last Accident:	<b>8/12/04</b>
Project Man-hours To Date:	<b>24,645.75</b>	Hours Worked w/o Accident:	<b>6,933.50</b>
Comments/Issues:	<b>None.</b>		

### Project QC/QA Report

Project Deficiencies:	<b>None.</b>
Comments/Issues:	<b>None.</b>

### Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	16JUN04	30DEC04		16JUN04*	15DEC04		55
Property Close-Out	31OCT05	15MAR05					20
Final Report	01DEC04	15JAN05					0
<b>PROJECT</b>	<b>16JUN04</b>	<b>15MAR05</b>		<b>16JUN04*</b>	<b>15MAR05</b>		<b>35</b>

\* These dates are actual dates.

### Conditions/Events which have/may result in delayed progress

**None.**

### Current Project Activities

- Site is closed for Labor Day holiday Friday, September 3 – Monday, September 13, 2004. Limited operations will occur: watering of sod, project cost accounting, and site coordination activities.

### Upcoming Project Activities

- Full site operations will resume Tuesday, September 4, 2004.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	109	109	
Square Footage Excavated	SF	467,736	467,736*	

\*Approximate totals

**Project Photos**

--	--

**Additional Comments/Observations**

<input type="checkbox"/> None
-------------------------------

Signed: *Michelle Smith*Date: **10SEP04**