



Project Summary Report

SDMS Document ID



2027816

Contractor's Name: Project Resources Inc.
Contract Number: W9128F-04-D-0029
Site Name & Location: VB I-70 Superfund Site

Time Period:	11SEP04	17SEP04	Report #	014
--------------	---------	---------	----------	-----

Project Safety Report

Days Worked To Date:	93	Date of Last Accident:	8/12/04
Project Man-hours To Date:	26,062.25	Hours Worked w/o Accident:	8350.00
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	16JUN04	30DEC04		16JUN04*	15DEC04		60
Property Close-Out	31OCT05	15MAR05					20
Final Report	01DEC04	15JAN05					0
PROJECT	16JUN04	15MAR05		16JUN04*	15MAR05		35

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Full site operations resumed Tuesday, September 4, 2004.
- Property owners were contacted and completion appointments were scheduled.
- Seven properties remediated to backfill this week.
- Eight completion appointments completed.
- Digital copies of property files were created and property completion packets composed.

Upcoming Project Activities

- Eight properties scheduled for remediation next week.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	109	116	
Square Footage Excavated	SF	467,736	496,681*	

*Approximate totals

Project Photos**Additional Comments/Observations**

☐ None

Signed: *Michelle Smith*

Date:

17SEP04