



Project Summary Report

SDMS Document ID



2027819

Contractor's Name: **Project Resources Inc.**
Contract Number: **W9128F-04-D-0029**
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	16OCT04	22OCT04	Report #	019
--------------	----------------	----------------	----------	------------

Project Safety Report

Days Worked To Date:	128	Date of Last Accident:	8/12/04
Project Man-hours To Date:	34,779.25	Hours Worked w/o Accident:	17,546.50
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	16JUN04	30DEC04		16JUN04*	15DEC04		82
Property Close-Out	31OCT05	15MAR05		30JUN04*	30JAN04		42
Final Report	01DEC04	15JAN05					0
PROJECT	16JUN04	15MAR05		16JUN04*	15MAR05		50

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

<ul style="list-style-type: none">None.

Current Project Activities

<ul style="list-style-type: none">Property owners were contacted and completion appointments were scheduled.Ten properties remediated to backfill this week for a total of 168 properties.Five completion appointments completed.Digital copies of property files were created and property completion packets composed.A meeting was held by NE Denver Housing to discuss findings of the lead-based paint assessment of the first fifteen homes. Victor Ketellapper and Barbara O'Grady were present at the meeting. Results concluded that there was some uncertainty in the direction of some procedures. Mr. Ketellapper directed PRI to halt further assessments until the direction was made clear.Weekly meeting with Victor Ketellapper, EPA, and Barbara O'Grady, CDPHE, on Wednesday, October 20, 2004.

Upcoming Project Activities

<ul style="list-style-type: none">Ten properties scheduled for remediation next week.Out of town crew will rotate 10/29/04-11/2/04.
--

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	156	168	
Square Footage Excavated	SF	631,091	670,448*	

*Approximate totals

Project Photos**Additional Comments/Observations**

☐ None

Signed: *Michelle Smith*

Date:

22OCT04