


Smoke and Dye-Water Observation Summary

Western Run Pilot Project - Baltimore Maryland

FIELD SKETCH



Sketch No:


Filename Path:

 $X.\Baltimore\ City\Western\ Run\ Pilot\ Area-Data\ Files\Smoke\ Testing\Pictures\Sketches\208.tif$

Image Status: Image found and displayed.

NOTE: Sanitary sewer alignments and connectivity in the Western Run GIS have been revised following smoke testing to reflect updated information from various sources and may no longer match the field sketches shown.

DYE TESTING FORM





INSPECTION REPORT

Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

DATE: 03/22/2005	WORK ORDER:	WEATHER: SUNNY, DRY	OPERATOR: J.A.M.	SECTION NR:	SECTION NAME:
PRESENT:	VEHICLE:	CAMERA:	PRESET:	CLEANED:	RATE:
	TV 175	PAN/TILT	9	NO	6065

1521206 MH: STREET: BANCROFT RD. 208 B2 MAP #1: 1 CITY: BALTIMORE MAP #2: MH: 1521213 JAM 1 TV'D LGTH: 88.14 ft SMALL RESIDENTIAL STREET TAPE #: LOCALE:

INSPECT REASON: OTHER PIPE SIZE: 8 in

SECTION TYPE: WASTEWATER MATERIAL: VCP JT LGTH: LINING: NO RELINING

AREA: 01-WR27 RSRVD:

REMARK:	TEST # 208 B 2

1:225	DIST	OBSERVATION	RATE	VCR#	РН
	0.00	inspection begins at downstream manhole, 1521206	0	01:31:00	
	3.00	pipe Broken at 03 o'clock to 9 o'clock	3	01:31:53	101a, b
52120	3.00	Infiltration Running from 03 to 09 o'clock	1	01:31:53	102a
	10.56	Infiltration Running at joint at 12 o'clock, at crack	3	01:32:57	103a
	10.66	Infiltration Running at joint at 12 o'clock	3	01:33:12	104a
	12.38	service connection with infiltration running inside at 03 of	clock3	01:33:52	105a
	15.80	Infiltration Running at joint at 04 o'clock to 8 o'clock	3	01:34:36	106a, b
K	18.81	Infiltration Running at joint at 03 o'clock to 8 o'clock	3	01:35:09	107a
	21.73	Infiltration Seeping at joint at 02 o'clock to 8 o'clock	2	01:35:48	108a, b
K	24.65	Infiltration Running at joint at 04 o'clock to 9 o'clock	3	01:36:10	109a, b
	27.37	Infiltration Running at joint at 07 o clock to 11 o clock	3	01:36:37	110a
	30.49	Infiltration Running at joint at 04 o'clock	3	01:37:09	
	36.72	Infiltration Running at joint at 12 o clock to 10 o clock	3	01:37:55	
	39.94	Infiltration Running at joint at 04 o'clock	3	01:38:21	
	43.06	Infiltration Running at joint at 09 o'clock	3	01:38:49	
1	46.18	Infiltration Running at joint at 04 o'clock	3	01:39:17	
	48.90	Infiltration Running at joint at 04 o'clock	3	01:39:38	
	52.02	Infiltration Seeping at joint at 08 o'clock	2	01:40:36	
	58.25	Infiltration Running at joint at 04 o'clock	3	01:41:24	
	61.17	Longitudinal Crack at joint at 03 o'clock and infiltration	3	01:42:14	119a
	61.17	Infiltration Running at joint at 08 o'clock	3	01:42:19	
	84.31	service connection capped at 09 o'clock	0	01:43:35	
521213	85.52	Infiltration Running at joint at 04 o'clock, at m.h.	3	01:44:27	
	88.14	inspection ends at upstream manhole, 1521213	0	01:44:48	



INSPECTION IMAGES

				. Supplied to a production of the contract of
CITY:	STREET:	DATE:	SECTION NR:	SECTION NAME:
BAI TIMORE	BANCROFT RD, 208 B2	03/22/2005	4	



IMAGE: 101a, TAPE #: JAM 1, 01:31:53 3FT, pipe Broken at 03 o'clock to 9 o'clock



IMAGE: 101b, TAPE #: JAM 1, 01:31:53 3FT, pipe Broken at 03 o'clock to 9 o'clock



IMAGE: 102a, TAPE #: JAM 1, 01:31:53 3FT, Infiltration Running from 03 to 09 o'clock



IMAGE: 103a, TAPE #: JAM 1, 01:32:57 10.56FT, Infiltration Running at joint at 12 o'clock, at crack



INCDECTION IN A CEC

Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

INSPECTION IMAGES

		W		
CITY:	STREET:	DATE:	SECTION NR:	SECTION NAME:
BALTIMORE	BANCROFT RD, 208 B2	03/22/2005	4	



IMAGE: 104a, TAPE #: JAM 1, 01:33:12 10.66FT, Infiltration Running at joint at 12 o'clock



IMAGE: 105a, TAPE #: JAM 1, 01:33:52 12.38FT, service connection with infiltration running inside at 03 o'clock



IMAGE: 106a, TAPE #: JAM 1, 01:34:36 15.8FT, Infiltration Running at joint at 04 o´clock to 8 o'clock



IMAGE: 106b, TAPE #: JAM 1, 01:34:36 15.8FT, Infiltration Running at joint at 04 o´clock to 8 o'clock



Savin Engineers, P.C.
3 Campus Drive
Pleasantville, NY 10570
Tel: (914) 769-3200, Fax: (914) 747-6686

INSPECTION IMAGES

200 april 2000	/2-March 1997			
CITY:	STREET:	DATE:	SECTION NR:	SECTION NAME:
BALTIMORE	BANCROFT RD, 208 B2	03/22/2005	4	The Control of the Co



IMAGE: 107a, TAPE #: JAM 1, 01:35:09 18.81FT, Infiltration Running at joint at 03 o'clock to 8 o'clock



IMAGE: 108a, TAPE #: JAM 1, 01:35:48 21.73FT, Infiltration Seeping at joint at 02 o'clock to 8 o'clock



IMAGE: 108b, TAPE #: JAM 1, 01:35:48 21.73FT, Infiltration Seeping at joint at 02 o'clock to 8 o'clock



IMAGE: 109a, TAPE #: JAM 1, 01:36:10 24.65FT, Infiltration Running at joint at 04 o'clock to 9 o'clock



Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

INSPECTION IMAGES

DATE: SECTION NR: SECTION NAME: STREET: CITY: **BALTIMORE** BANCROFT RD. 208 B2 03/22/2005




IMAGE: 109b, TAPE #: JAM 1, 01:36:10 24.65FT, Infiltration Running at joint at 04 o'clock to 9 o'clock



IMAGE: 110a, TAPE #: JAM 1, 01:36:37 27.37FT, Infiltration Running at joint at 07 o'clock to 11 o'clock



IMAGE: 119a, TAPE #: JAM 1, 01:42:14 61.17FT, Longitudinal Crack at joint at 03 o'clock and infiltration



Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

INSPECTION REPORT

DATE: 03/22/2005	WORK ORDER:	WEATHER: SUNNY, DRY	OPERATOR: J.A.M.	SECTION NR: 5	SECTION NAME:
PRESENT:	VEHICLE: TV 175	CAMERA: PAN/TILT	PRESET: 9	CLEANED: NO	RATE:

STREET:

BANCROFT RD. 208 B2

MAP #1:

MH: MH: 1521206 1521201

CITY: LOCALE: BALTIMORE

MAP #2: TAPE #:

JAM 1

TV'D LGTH:

20.42 ft

INSPECT REASON:

OTHER

PIPE SIZE:

SECTION TYPE:

SMALL RESIDENTIAL STREET

MATERIAL:

VCP JT LGTH:

WASTEWATER

LINING:

NO RELINING

AREA:

01-WR27

RSRVD:

REMARK:

test 208 b 2

1:50

DIST

OBSERVATION

RATE VCR#

PH

0.00 521206

inspection begins at upstream manhole, 12521206

01:44:48

20.42 521201

inspection ends, no dye test leaks seen.

01:47:41