



SDMS Document ID



2163008

RECEIVED

OCT 18 2004

ECEJ-TEP October 15, 2004

EPA NO.

FILE NO.

U59,0002
03-24

SDMS 2163008

Sent via U.S. Mail

Eric Johnson
U.S. Environmental Protection Agency
Region 8, 8ENF-T
999 18th Street, Suite 300
Denver, Colorado 80202-2466

RE: Progress report for September 2004 activities - Hecla Mining Company Apex Site (EPA ID No. UT982589848, Docket No. RCRA-8-99-06)

Dear Mr. Johnson:

Per paragraph 64 of the Order, enclosed is a copy of the September 2004 progress report for your records. Copies of the progress reports for the period before execution of the Order will be forwarded to you under separate cover.

If you have any questions please do not hesitate to call me at (208) 769-4135 or e-mail at cgyp-ton@hecla-mining.com.

Sincerely,

Chris Gypton
Project Manager

Encl

Cc: John Galbavy, Esq. (HMC) (w/o attachments)
John Jacus, Esq. (DG&S)

U.S. 03-24



October 5, 2004

MEMORANDUM TO: Paul Glader

COPIES TO: file, distribution

FROM: Chris Gypton

SUBJECT: **Progress Report No. 5 for period ending September 30, 2004; Pond 2 Final Closure - Apex Site, Washington County, Utah**

Summary

Pumping of the water collected by the system into the evaporation cells started on July 29th. During the reporting period the collection sumps were pumped out on 13 days. The data from start of dewatering rate was re-evaluated on September 18th and additional data collected on September 24th. Estimated quantities of water collected since July 29th are as follows:

Time Period	Gallons in Period	Cumulative Gallons
July 29 through Aug 31	11,250	11,250
September 1 through 30	7,686	18,936

Based on visual observations during the month the overall evaporation rate is equal to or greater than the rate we are recovering the liquid from the collection sumps.

Subject to the results of the investigation scheduled for October 6th, our best estimate to start Phase III (construction of the final cover) is on or before the week of October 17th. The site work would be completed in late December.

The RCRA 7003 order was signed by Hecla on September 1st and transmitted to USEPA on September 2nd. A summary of the status of the deliverables required in the order has been added to the Cost and Schedule section of this progress report.

Major Issues

1. Drainage rate of excess water from tailings – as of the close of the month the recovery level in the sumps has continued to decline at a moderate rate and the rate of evaporation exceeds the rate we are pumping out the collection system. However, the sumps are recovering at a rate faster than expected and there is still some residual seepage reporting to the seepage collection ditch on the southwest side of the impoundment. The embankment needs to be stable enough to install the internal liner in Phase III, prior to final capping. The start of Phase III may have to be delayed up to three weeks if investigations planned for early October indicate additional drainage is required (see next report section).

Work Planned for Next Period

1. Test pits will be excavated in the embankment, above the seepage collection ditch and at areas that had exhibited seepage in 1998, to determine if conditions are suitable to start Phase III. This activity is scheduled for October 6th. Representatives from Hecla's construction manager and engineer of record, plus Hughes General Contractors will be present. The mobilization and start dates of the Phase III work will be determined at that time.
2. Continue periodic pumping of the drainage sumps into the evaporation cells and monitoring of water levels and overall impoundment condition. This work will continue up to the start of Phase III.
3. The solids in the largest evaporation cell will be re-sampled on October 5th to confirm the test results obtained from the September 3rd sampling. Results from this round of testing are expected by the fourth week in October.

Work in Process

Procure Outside Services

1. Hughes' contract for the drain sump installation was closed out.
2. The Phase III construction contract with Hughes was signed by Hecla management on September 23rd and one copy returned to Hughes for their files.

Contractor Submittals

1. A written request was sent to Hughes on September 20th for an updated insurance certificate referencing the contract title and product data on the GCL they are proposing to install.

Phase II Drain/Evaporate Excess Water

1. Current plan is to inspect and pump out the sumps every two to three days.
2. This phase will continue until seepage into the existing collection pond either ceases completely or declines to a point where the embankment can be safely reconstructed without a release of tailings and/or water from the impoundment. This evaluation will be

made on October 6th. The sumps were pumped out every other day starting with July 29th.

3. Gila Management compiled an estimate of the dewatering rate from July 29th through September 13th. The report is attached.

Sampling and Analysis in Period

Material Characterization

1. The solids in the dewatering system evaporation cells were sampled on September 3rd, and results received on September 22nd. All samples passed the TCLP tests. Refer to attached report.

Field Tests, Inspections & QA/QC

1. Alpha Engineering surveyed the consolidation monuments on September 9th; incremental settlement, as compared to the May 19th survey, ranged from 0.02 to 0.07 feet. A copy of the results is attached. Prior surveys recorded negligible settlement. Alpha will survey the monuments again by the third week in October.
2. Dave Jones (Construction Manager) visited the site on September 23rd through the 24th to evaluate dewatering progress and collect data to update the estimate the dewatering rate.

Cost and Schedule

Committed costs in September 2004 were approximately \$13,200. The majority of the expenditures were associated with construction management oversight of the drainage and evaporation system operation. October costs are expected to be significantly higher due to contractor mobilization and the start of Phase III work. Total project to date committed is approximately 208,300. Forecast cost at completion is \$685,000.

The cost report for September is attached. Current status of the deliverables listed in the RCRA 7003 order is as follows:

Deliverable	Reference Paragraph	Due	Remarks
Post warning signage around perimeter of site	57	15 days after effective date of order	Work completed on March 9, 2004
Begin implementation of closure plan	63	45 days after receipt of filing of order	Work started on February 23, 2004
Monthly progress reports	64	28th day after close of month	Requirement in effect after order is filed.
Completion report	65	30 days after completion of all closure plan tasks	To be submitted within 30 days after work has been physically completed and all contracts closed out.

The update of the schedule milestones is on the following table:

Milestone	Target	Actual	Remarks
Issue bid package – Phase I (Sump Drains)	6/14/04	6/15/04	Portion of RFP materials issued at pre-bid on 6/14/04; remainder sent via courier
Issue RFP package – Phase III	6/24/04	6/24/04	
Award contract for Phase I	6/24/04	6/29/04	Date contract was shipped to Hughes
Pre-bid meeting – Phase III	7/19/04	7/19/04	
Start Phase I (Sump Drains) construction	7/12/04	7/19/04	
Start Phase II (Evaporation)	7/19/04	7/29/04	
Receive bids for Phase III	8/2/04	8/2/04	
Start Phase III construction	10/20/04		Revised target based on dewatering progress
Complete Phase III construction	12/20/04		Revised target based on late PH III start

The Phase III contractor is ready to mobilize with our notification. The mobilization date will be confirmed on October 6th in conjunction with the site investigation scheduled for that date.

Attachments

1. "Phase II – Sump Drainage System", dewatering progress report by Gila Management LLC, September 18, 2004
2. "Results from September 3, 2004 sampling and analysis of drainage system evaporation cell solids"; Memo from C. Gypton to P. Glader dated September 30, 2004
3. "Hecla Monument Monitoring"; summary table and location map by Alpha Engineering, St George Utah

Activity	2004 Budget	Revised Budget May 2004	Committed Cost this Period	Cumulative Committed Cost To Date 9-30-04	Forecasted Cost To Complete	Forecasted Final Cost	Remarks on Forecast to Complete
Phase I - Drain Excess Liquid From Tailings							
Test wick program - Nilox		35,000		35,000	0	35,000	
Earthwork during wick test program		2,000		1,768	0	1,768	
Install drainage piping and sumps:							
Contractor mobilization/demobilization		5,500		5,500	0	5,500	
Install sumps - material & labor		20,000		24,500	0	24,500	
Build surface evaporation ponds		2,700		838	0	838	
Remove existing evaporation ponds		2,000		0	0	0	Work moved to Phase III
Bury existing pond material & regrade		2,000		0	0	0	Work moved to Phase III
Survey monuments		3,500	232	928	500	1,428	One trip plus final report
Subtotal Phase I	189,200	72,700		68,534	500	69,034	
Phase II - Evaporate Excess Liquid							
Operate evaporation & pumping system		8,000	2,232	8,089	1,700	9,789	Estimate 10 trips to complete
Test pits to determine dewatering progress				0	2,760	2,760	Hughes backhoe + 2 oper + super @ 1 day + mob/demob
Subtotal Phase II	6,000	8,000	2,232	8,089	4,460	12,549	
Phase III - Regrading & Final Cover System							
Contractor mobilization/demobilization		20,000		0	42,000	42,000	
Excavate existing embankment		15,000		0	46,000	46,000	
Final grading of 1% surface		2,500		0	56,000	56,000	
Place barrier layer (GCL) - top		200,000		0	150,000	150,000	
Place barrier layer (GCL) - outcrops		50,000		0	0	0	Incl w/ GCL cover cost
Excavate diversion channel		9,100		0	37,000	37,000	
Place 12" protection layer on top surface		19,000		0	45,000	45,000	
Reconstruct outside embankment		7,350		0	0	0	Incl w/ excavation of existing embankment
Finish grade 1% surface - top		3,000		0	0	0	Incl w/ 12" protection layer
Place surface layer at outcrops (D50 = 1")		4,800		0	0	0	Incl w/ 12" protection layer
Recontour diversion channel for drainage		2,000		0	0	0	Incl w/ diversion channel exc
Place diversion channel erosion protection (3" rock)		3,800		0	0	0	Incl w/ diversion channel exc
Surveying - diversion channel drainage		2,500		0	0	0	Incl w/ diversion channel exc
Remove existing evaporation ponds		0		0	7,500	7,500	
Clear site for construction		3,000		0	3,000	3,000	
Performance & Payment Bond		0		0	4,500	4,500	
Subtotal Phase III	337,000	342,060	0	0	381,000	381,000	
Field Indirect Costs							
Construction Management labor		108,360	7,658	83,770	32,440	116,210	8 wks x 45 hrs x \$75 + 40 x \$75 + \$85 x 16
Construction Management field expenses		38,575	1,356	14,994	6,800	21,794	8 wks x 5 days x \$125 + \$1800
Field office trailer		6,525		1,178	1,160	2,338	4 months @ \$170/mo + \$480 demob charge
CQA testing		9,200		0	9,200	9,200	8 trips x 8 hrs x 100/hr + 300/test x 4
CQA completion report		5,000		0	5,000	5,000	
Survey and layout		2,208		0	2,208	2,208	4 days x 8 hours x 69/hour
Material classification tests		1,500	891	1,928	700	2,628	TCLP tests on evap salts; allow 5 add'l tests
Consulting Engineer		42,200	500	25,288	16,912	42,200	
Subtotal Consultants	184,500	213,568	10,406	127,158	74,420	201,578	
Hecia Costs							
Labor	15,500	15,500	566	4,567	4,000	8,567	\$1000/month ave for remaining 4 months
Travel expenses	3,200	3,200		0	2,200	2,200	Two trips @ \$1100 per ea
Subtotal Hecia Costs	18,700	18,700	566	4,567	6,200	10,767	
Total Pond 2 Final Closure	716,400	655,018	13,203	208,347	476,580	684,927	

U89648
03-04

U89848
08-24

APEX SITE POND 2 FINAL CLOSURE

PHASE II – SUMP DRAINAGE SYSTEM

Prepared for:

HECLA MINING COMPANY

6500 Mineral Drive, Suite 200
Coeur d'Alene, Idaho 83815-8788

Prepared by:

J. David Jones
Construction Manager
Apex Pond 2 Final Closure
Gila Management, LLC
8987 E. Tanque Verde #309-363
Tucson, AZ 85749

September 18, 2004

PHASE II – SUMP DRAINAGE SYSTEM

SUMMARY

The Apex Pond 2 site near St. George, Utah is in the process of pumping underground liquids to atmospheric evaporation to facilitate the rapid drainage of liquids and consolidation of materials within the impoundment prior to construction of the final cover system (Phase III). The goal of the drainage system is to lower the phreatic surface of the pond to an elevation at or below the top of the existing liner in the pond perimeter areas known to have liquid seepage in the past. It has been established by prior test boring and test pit excavation that the phreatic surface of the pond is approximately five feet below ground surface which is at or near the interface between the temporary cover material and the waste material. This level is above the top of the existing spray-on asphaltic fabric impoundment liner by approximately three feet. It was recognized early in the Pond 2 Final Closure Project that a method to allow for the rapid drainage and consolidation of materials prior to construction of the final cover system would have the following advantages:

- A more complete removal of the unlined embankment materials. The embankment materials removed would be easier to excavate in a consolidated form.
- A better tie in between the existing asphaltic liner and the new (GCL) liner system, minimizing saturation of the interface material. This would assure the long-term primary objective of the closure plan: No materials (solids or liquids) should leave the contained impoundment area.
- Better control of materials at the excavation face.

The total liquid pumped from the beginning of the maintenance program, July 29, 2004 through and including September 13, 2004 is 14,797 gallons.

BACKGROUND

H. C. Hughes & Sons, Inc, General Contractors was hired to construct three trenches approximately 50 feet inside the pond perimeter in the known seepage areas. In these trenches a sump system would be constructed consisting of a series of 24" vertical ADS pipes placed at 50-foot intervals. The sumps would be fed by 4" perforated pipe sloped for drainage into the sumps at an approximate 8% grade. The bottom of the sumps would be approximately 8 feet below grade. The locations and sump trench lengths are:

- Section 1, West side of pond: 300 feet with 7 sumps
- Section 2, East side of pond: 200 feet with 5 sumps
- Section 3, North side of pond: 200 feet with 5 sumps

Along with the sump system, evaporation ponds were constructed in each of these three areas to facilitate the atmospheric evaporation of the liquids pumped out of the sumps. Construction commenced on July 20, 2004 and completed on July 28, 2004.

All H. C. Hughes personnel were in compliance with the requirements of the Hecla Mining Company Health & Safety Plan, Decontamination Plan and the provisions of the OSHA regulation 29 CFR 1910.120.

POND MAINTAINANCE

Doug Truman, Site Caretaker, is currently pumping out standing liquid in the sumps approximately three times a week. This work commenced on July 29, 2004 and is, as of this date, on going. From the period between July 29, 2004 and August 18, 2004 a record was kept of the sumps that were pumped on each of the days maintenance was performed. The duration of the pumping was not recorded in this period. On site visits by the Apex Pond 2 Final Closure Construction Manager on August 20, 2004 and August 24, 2004, determined that the rate of liquid being pumped by submersible methods was 6 gallons per minute. A timed method was employed on these dates to determine the quantity of liquid being pumped out of the sumps. The quantities recorded were used in the page 1 table (giving the lower values) to determine the overall quantity of liquid pumped. The Page one table is, therefore only an estimate.

From August 20, 2004 through September 13, 2004, a timed method was employed to determine quantities pumped. This is reflected in Page 2. Due to the estimated method utilized on the Page 1 table, this number is an estimate, although a conservative one. Page 3 is a bar chart of quantities pump during the entire report period.

ATTACHMENTS

The following pages are included in this report:

- Page 1 – PHASE II Pumping of sumps from July 29, 2004 to August 18, 2004
- Page 2 – PHASE II Pumping of sumps from August 20, 2004 to September 13, 2004
- Page 3 – PHASE II Sump Drainage System Bar Chart
- PHASE II: PLAN VIEW OF SUMPS AND EVAPORATION PONDS

PHASE II - PUMPING OF SUMPS FROM JULY 29, 2004 TO AUGUST 18, 2004
ALL VALUES GIVEN IN THE TABLE ARE ESTIMATED. SEE NOTES BELOW.

SUMP NO.	07/29/2004	07/30/2004	08/02/2004	08/04/2004	08/06/2004	08/08/2004	08/10/2004	08/12/2004	08/14/2004	08/16/2004	08/18/2004
1-1			74	74	74	74		74	74	74	
1-2	57			57	57	57	57		57	57	
1-3											
1-4	50				50				50		50
1-5			56	56	56	56	56	56	56		
1-6			54	54	54	54	54	54	54	54	54
1-7				45		45		45	45		45
2-1	88	88	88	88	88	88	88	88	88	88	88
2-2	54	54	54	54	54	54	54	54	54	54	54
2-3	98	98	98	98	98	98	98	98	98	98	98
2-4			83		83	83		83			
2-5					71	71		71	71		
3-1			55		55	55		55	55		55
3-2			50	50	50	50	50	50	50		50
3-3	63	63	63	63	63	63	63	63	63	63	63
3-4	70		70		70	70		70	70		70
3-5						62					
est. totals	480	303	745	639	923	980	520	861	885	488	627

All ESTIMATED quantites are for the period from 7/29/04 to 8/18/04:
 Liquid pumped by Section (GALLONS):

	Tot. / Period	Avg. / Visit
Section 1 (West side):	2220	202
Section 2 (East side):	3256	298
Section 3 (North side):	1975	180
Totals:	7451	677

Notes:

- 1/ Values in table are from quantites measured on August 20 & 24. Where two quantites were measured, the lowest quality was used.
 2/ The value for sump 1-4 is estimated.

PHASE II - PUMPING OF SUMPS FROM AUGUST 20, 2004 TO SEPTEMBER 13, 2004

SUMP NO.	08/20/2004		08/24/2004		08/26/2004		08/28/2004		08/30/2004		09/01/2004		09/03/2004		09/06/2004		09/08/2004		09/10/2004		09/13/2004	
	TIME	GAL.	TIME	GAL.	TIME	GAL.	TIME	GAL.	TIME	GAL.	TIME	GAL.	TIME	GAL.	TIME	GAL.	TIME	GAL.	TIME	GAL.	TIME	GAL.
1-1			12:20	74	10:40	64	09:50	59	08:30	51	07:25	44.5			09:25	56.5	08:10	49	08:35	51.5		
1-2			09:30	57	08:50	53	08:00	48	07:40	46	07:45	46.5			08:10	49			07:55	47.5		
1-3																						
1-4					08:30	51			05:00	30											09:00	54
1-5	14:45	88.5	09:15	55.5	09:30	57	09:00	54					12:45	76.5			11:10	67			09:45	58.5
1-6	09:00	54	11:20	68	10:50	65	11:00	66	09:30	57			14:20	86	11:40	70	10:40	64			08:05	48.5
1-7	07:30	45			08:50	53	08:00	48					08:30	51								
2-1	16:00	96	14:40	88	13:50	83	14:50	89	13:20	80	11:55	71.5	14:20	86	12:30	75	11:35	69.5	12:10	73	11:30	69
2-2	09:00	54	10:07	60.7	11:20	68	10:00	60	09:50	59	10:20	62	10:10	61	10:20	62	10:30	63	10:00	60	09:30	57
2-3	16:20	98	18:30	111	15:40	94	17:10	103	15:20	92	14:45	88.5	12:40	76	11:20	68	12:10	73	11:40	70	11:30	69
2-4			13:45	82.5			11:25	68.5			10:00	60			09:45	58.5	10:15	61.5			10:00	60
2-5			11:50	71			09:20	56			09:30	57			08:15	49.5	11:30	69			10:50	65
3-1			09:10	55			08:15	49.5			09:00	54							08:30	51		
3-2	08:20	50	10:30	63			09:25	56.5	08:30	51			08:40	52			08:15	49.5			08:20	50
3-3	10:35	63.5	10:50	65	09:50	59	11:00	66	11:25	68.5	10:50	65	10:30	63	09:45	58.5			09:35	57.5	09:10	55
3-4	11:40	70	12:35	75.5	11:20	68	13:15	79.5					11:05	66.5			09:45	58.5			10:10	61
3-5			10:20	62			06:30	39					07:35	45.5	09:15	55.5	08:30	51				
totals		619		988.2		715		942		534.5		549		663.5		602.5		675		410.5		647

All quantities are for the period from 8/24/04 to 9/13/04:

Liquid pumped by Section (GALLONS):


	Tot. / Period	Avg. / Visit
Section 1 (West side):	2164	197
Section 2 (East side):	3248	295
Section 3 (North side):	1935	176
Totals:	7346	668

Total liquid pumped
from 7/29/04 to 9/13/04

Page 1 + Page 2 = **14,797** GAL.


PHASE II - SUMP DRAINAGE SYSTEM

■ DAILY TOTAL



PHASE II: PLAN VIEW OF SUMPS AND EVAPORATION PONDS

Note: The historical seepage areas, 1, 2 & 3 are not active areas of concern and seepage in these areas has not taken place for approximately nine years. Sump placement was based on this information to facilitate pond liquid level drainage.



SCALE: 1" = 100'

PH2SD02.dwg

U89848
03-24



September 30, 2004

MEMORANDUM TO: Paul Glader

COPIES TO: file
L. Brevick – Gila Mgmt

FROM: Chris Gypton

SUBJECT: **Results from September 2004 sampling and analysis of
drainage system evaporation cell solids; Pond 2 Final
Closure, Apex site**

The closure plan assumed any solids remaining from the evaporation of the excess water extracted from the Pond 2 tailings could be buried in the impoundment prior to final capping. This assumption was subject to material characterization.

The solids were sampled on September 3rd, and the TCLP test results received on September 22nd. None of the test results exceeded the TCLP toxicity limits for the eight RCRA metals. However, sample number CB896824 had a higher level of cadmium than the rest of the samples; the corresponding evaporation cell is the largest so we will take additional confirmatory samples to ensure these solids are below the limits.

The samples taken from the other cells are well below the toxicity limits, therefore these solids and the cell liners will be buried in the impoundment when it is capped later this fall. The confirmation test results for the largest cell should be received by late October.

Attached is a table summarizing the test results, Figure 1 (a diagram depicting the sample locations), analytical and QA/QC reports from SVL Analytical, Inc. and a copy of the Chain of Custody form.

September 2004 TCLP Analysis

Apex Site
Pond 2 Final Closure

Drainage System - Evaporation Cell Solids

Metal	TCLP Toxicity Limit mg/l	CB896803	CB896824	CB896817	CB896818	CB896810	CB896804
Silver	5	0.0204	0.0549	0.231	0.0118	0.0269	0.0093
Arsenic	5	0.042	<0.010	0.042	<0.010	<0.010	0.016
Barium	100	0.0559	<0.002	0.0613	1.09	0.0412	0.0068
Cadmium	1	0.139	0.702	0.167	0.119	0.29	0.181
Chromium	5	0.0108	<0.006	<0.006	0.0126	<0.006	<0.006
Mercury	0.2	0.00107	0.00061	0.00516	0.00093	0.00022	<0.0002
Lead	5	<0.005	<0.005	0.912	0.134	<0.005	<0.005
Selenium	1	0.014	<0.010	0.030	<0.010	<0.010	<0.010


Notes: 1) Samples taken on September 3, 2004
2) Refer to Figure 1 for sample locations

03-24
289828

U89848
03-24

Figure 1

Plan View of evaporation pond sample locations
All sample serial numbers have prefix of: CB 8968



SCALE: 1" = 100'

PH2SL01.dwg

U89848
03-24

SVL ANALYTICAL, INC.

One Government Gulch • P.O. Box 929 • Kellogg, Idaho 83837-0929 • Phone: (208)784-1258 • Fax: (208)783-0891

REPORT OF ANALYTICAL RESULTS (TCLP)

CLIENT	: HECLA MINING COMPANY	SVL JOB #	: 113142
		SVL SAMPLE #	: 410789
CLIENT SAMPLE ID:	CB896804		
Sample Collected:	8/03/04 11:25	Sample Matrix:	Solid Waste
Sample Receipt	: 9/08/04	Extraction	: TCLP **
Date of Report	: 9/22/04	Extracted:	9/16/04

Determination	Result	Units	TCLP Reg. Limit	Method	Analysis Date
Silver	0.0093	mg/L Ext	5.0	6010B	9/21/04
Arsenic	0.016	mg/L Ext	5.0	6010B	9/21/04
Barium	0.0068	mg/L Ext	100.0	6010B	9/21/04
Cadmium	0.181	mg/L Ext	1.0	6010B	9/21/04
Chromium	<0.0060	mg/L Ext	5.0	6010B	9/21/04
Mercury	<0.00020	mg/L Ext	0.2	7470A	9/20/04
Lead	<0.0050	mg/L Ext	5.0	6010B	9/21/04
Selenium	<0.010	mg/L Ext	1.0	6010B	9/21/04

** Sample extracted according to EPA method 1311 (TCLP).
Certificate: ID ID00019

Reviewed By:  Date 9/22/04
9/22/04 11:09

AZ: AZ0538 CA: NO. 2080 CO: 08/13/03 ID: ID00019 NV: ID-19-2004-19 TX: TX241-2002A WA: DOE NO. C074; DOH NO. 050

SVL ANALYTICAL, INC.

One Government Gulch • P.O. Box 929 • Kellogg, Idaho 83837-0929 • Phone: (208)784-1258 • Fax: (208)783-0891

REPORT OF ANALYTICAL RESULTS (TCLP)

CLIENT	: HECLA MINING COMPANY	SVL JOB #	: 113142
		SVL SAMPLE #	: 410784
CLIENT SAMPLE ID:	CB896803		
Sample Collected:	8/03/04 11:00	Sample Matrix:	Solid Waste
Sample Receipt	: 9/08/04	Extraction	: TCLP **
Date of Report	: 9/22/04	Extracted:	9/16/04

Determination	Result	Units	TCLP Reg. Limit	Method	Analysis Date
Silver	0.0204	mg/L Ext	5.0	6010B	9/21/04
Arsenic	0.042	mg/L Ext	5.0	6010B	9/21/04
Barium	0.0559	mg/L Ext	100.0	6010B	9/21/04
Cadmium	0.139	mg/L Ext	1.0	6010B	9/21/04
Chromium	0.0108	mg/L Ext	5.0	6010B	9/21/04
Mercury	0.00107	mg/L Ext	0.2	7470A	9/20/04
Lead	<0.0050	mg/L Ext	5.0	6010B	9/21/04
Selenium	0.014	mg/L Ext	1.0	6010B	9/21/04

** Sample extracted according to EPA method 1311 (TCLP).

Certificate: ID ID00019

Reviewed By: _____



Date 9/22/04

9/22/04 11:09

AZ: AZ0538 CA: NO. 2080 CO: 08/13/03 ID: ID00019 NV: ID-19-2004-19 TX: TX241-2002A WA: DOE NO. C074; DCH NO. 050

SVL ANALYTICAL, INC.

One Government Gulch • P.O. Box 929 • Kellogg, Idaho 83837-0929 • Phone: (208)784-1258 • Fax: (208)783-0891

REPORT OF ANALYTICAL RESULTS (TCLP)

CLIENT	: HECLA MINING COMPANY	SVL JOB #	: 113142
		SVL SAMPLE #	: 410785
CLIENT SAMPLE ID:	CB896824		
Sample Collected:	8/03/04 11:05	Sample Matrix:	Solid Waste
Sample Receipt	: 9/08/04	Extraction	: TCLP **
Date of Report	: 9/22/04	Extracted:	9/16/04

Determination	Result	Units	TCLP Reg. Limit	Method	Analysis Date
Silver	0.0549	mg/L Ext	5.0	6010B	9/21/04
Arsenic	<0.010	mg/L Ext	5.0	6010B	9/21/04
Barium	<0.0020	mg/L Ext	100.0	6010B	9/21/04
Cadmium	0.702	mg/L Ext	1.0	6010B	9/21/04
Chromium	<0.0060	mg/L Ext	5.0	6010B	9/21/04
Mercury	0.00061	mg/L Ext	0.2	7470A	9/20/04
Lead	<0.0050	mg/L Ext	5.0	6010B	9/21/04
Selenium	<0.010	mg/L Ext	1.0	6010B	9/21/04

** Sample extracted according to EPA method 1311 (TCLP).

Certificate: ID ID00019

Reviewed By: _____

Date

9/22/04 11:09

AZ: AZ0538 CA: NO. 2085 CO: 08/13/03 ID: ID00019 NV: ID-19-2004-19 TX: TX241-2002A WA: DOE NO. C074; DOH NO. 050

SVL ANALYTICAL, INC.

One Government Gulch • P.O. Box 929 • Kellogg, Idaho 83837-0929 • Phone: (208)784-1258 • Fax: (208)783-0891

REPORT OF ANALYTICAL RESULTS (TCLP)

CLIENT : HECLA MINING COMPANY

SVL JOB # : 113142

SVL SAMPLE # : 410786

CLIENT SAMPLE ID: CB896817

Sample Collected: 8/03/04 11:10

Sample Matrix: Solid Waste

Sample Receipt : 9/08/04

Extraction : TCLP **

Date of Report : 9/22/04

Extracted: 9/16/04

Determination	Result	Units	TCLP Reg. Limit	Method	Analysis Date
Silver	0.231	mg/L Ext	5.0	6010B	9/21/04
Arsenic	0.042	mg/L Ext	5.0	6010B	9/21/04
Barium	0.0613	mg/L Ext	100.0	6010B	9/21/04
Cadmium	0.167	mg/L Ext	1.0	6010B	9/21/04
Chromium	<0.0060	mg/L Ext	5.0	6010B	9/21/04
Mercury	0.00516	mg/L Ext	0.2	7470A	9/20/04
Lead	0.912	mg/L Ext	5.0	6010B	9/21/04
Selenium	0.030	mg/L Ext	1.0	6010B	9/21/04

** Sample extracted according to EPA method 1311 (TCLP).

Certificate: ID ID00019

Reviewed By: _____

Date

9/22/04 11:09

AZ: AZ0538 CA: NO. 2080 OX: 08/13/03 ID: ID00019 NV: ID-19-2004-19 TX: TX241-2002A WA: DOE NO. C074; DOH NO. 050

SVL ANALYTICAL, INC.

One Government Gulch • P.O. Box 929 • Kellogg, Idaho 83837-0929 • Phone: (208)784-1258 • Fax: (208)783-0891

REPORT OF ANALYTICAL RESULTS (TCLP)

CLIENT : HECLA MINING COMPANY

SVL JOB # : 113142

SVL SAMPLE # : 410787

CLIENT SAMPLE ID: CB896818

Sample Collected: 8/03/04 11:15

Sample Matrix: Solid Waste

Sample Receipt : 9/08/04

Extraction : TCLP **

Date of Report : 9/22/04

Extracted: 9/16/04

Determination	Result	Units	TCLP Reg. Limit	Method	Analysis Date
Silver	0.0118	mg/L Ext	5.0	6010B	9/21/04
Arsenic	<0.010	mg/L Ext	5.0	6010B	9/21/04
Barium	1.09	mg/L Ext	100.0	6010B	9/21/04
Cadmium	0.119	mg/L Ext	1.0	6010B	9/21/04
Chromium	0.0126	mg/L Ext	5.0	6010B	9/21/04
Mercury	0.00093	mg/L Ext	0.2	7470A	9/20/04
Lead	0.134	mg/L Ext	5.0	6010B	9/21/04
Selenium	<0.010	mg/L Ext	1.0	6010B	9/21/04

** Sample extracted according to EPA method 1311 (TCLP).

Certificate: ID ID00019

Reviewed By: _____

Date

9/22/04 11:09

AZ: AZ0538 CA: NO. 2080 CO: 08/13/03 ID: ID00019 NV: ID-19-2004-19 TX: TX241-2002A WA: DOE NO. C074; DOH NO. 050

SVL ANALYTICAL, INC.

One Government Gulch • P.O. Box 929 • Kellogg, Idaho 83837-0929 • Phone: (208)784-1258 • Fax: (208)783-0891

REPORT OF ANALYTICAL RESULTS (TCLP)

CLIENT	: HECLA MINING COMPANY	SVL JOB #	: 113142
		SVL SAMPLE #	: 410788
CLIENT SAMPLE ID:	CB896810		
Sample Collected:	8/03/04 11:20	Sample Matrix:	Solid Waste
Sample Receipt	: 9/08/04	Extraction	: TCLP **
Date of Report	: 9/22/04	Extracted:	9/16/04

Determination	Result	Units	TCLP Reg. Limit	Method	Analysis Date
Silver	0.0269	mg/L Ext	5.0	6010B	9/21/04
Arsenic	<0.010	mg/L Ext	5.0	6010B	9/21/04
Barium	0.0412	mg/L Ext	100.0	6010B	9/21/04
Cadmium	0.290	mg/L Ext	1.0	6010B	9/21/04
Chromium	<0.0060	mg/L Ext	5.0	6010B	9/21/04
Mercury	0.00022	mg/L Ext	0.2	7470A	9/20/04
Lead	<0.0050	mg/L Ext	5.0	6010B	9/21/04
Selenium	<0.010	mg/L Ext	1.0	6010B	9/21/04

** Sample extracted according to EPA method 1311 (TCLP).

Certificate: ID ID00019

Reviewed By: _____



Date

9/22/04

9/22/04 11:09

AZ: AZ0538 CA: NO. 2080 CO: 08/13/03 ID: ID00019 NV: ID-19-2004-19 TX: TX241-2002A WA: DOE NO. C074; DOH NO. 050

Client :HECLA MINING COMPANY					SVL JOB No: 113142			
Analyte	Method	Matrix	Units	Prep Blank	True—LCS—Found		LCS %R	Analysis Date
Silver	6010B	ESOIL	mg/L Ext	<0.0050	1.00	1.09	109.0	9/21/04
Arsenic	6010B	ESOIL	mg/L Ext	<0.010	1.00	1.09	109.0	9/21/04
Barium	6010B	ESOIL	mg/L Ext	<0.0020	1.00	1.07	107.0	9/21/04
Cadmium	6010B	ESOIL	mg/L Ext	<0.0020	1.00	1.06	106.0	9/21/04
Chromium	6010B	ESOIL	mg/L Ext	<0.0050	1.00	1.10	110.0	9/21/04
Lead	6010B	ESOIL	mg/L Ext	<0.0050	1.00	1.07	107.0	9/21/04
Selenium	6010B	ESOIL	mg/L Ext	<0.010	1.00	1.07	107.0	9/21/04
Mercury	7470A	ESOIL	mg/L Ext	<0.00020	0.00500	0.00493	98.6	9/20/04

LEGEND:

LCS = Laboratory Control Sample

LCS %R = LCS Percent Recovery

N/A = Not Applicable

Client :HECLA MINING COMPANY						SVL JOB No: 113142				
Test Method Mtx		QC SAMPLE ID		Duplicate or		MSD		Matrix Spike		Analysis
		Units	Result	Found		RPD%	Result	SPK ADD	%R	Date
Ag	6010B E	1 mg/L Ex	0.0204	1.03	M	1.0	1.02	1.00	100.0	9/21/04
As	6010B E	1 mg/L Ex	0.042	1.13	M	2.7	1.10	1.00	105.8	9/21/04
Ba	6010B E	1 mg/L Ex	0.0559	0.299	M	32.0	0.413	20.0	1.8	9/21/04
Ba	6010B E	1 mg/L Ex	0.0559	N/A		N/A	10.7	20.0 A	53.2	9/21/04
Cd	6010B E	1 mg/L Ex	0.139	0.309	M	4.7	0.324	0.200	92.5	9/21/04
Cr	6010B E	1 mg/L Ex	0.0108	0.911	M	6.0	0.858	1.00	84.7	9/21/04
Pb	6010B E	1 mg/L Ex	<0.0050	0.741	M	6.6	0.694	1.00	69.4	9/21/04
Pb	6010B E	1 mg/L Ex	<0.0050	N/A		N/A	0.828	1.00 A	82.8	9/21/04
Se	6010B E	1 mg/L Ex	0.014	0.253	M	2.4	0.247	0.200	116.5	9/21/04
Hg	747GA E	1 mg/L Ex	0.00107	0.00180	M	15.6	0.00154	0.0010	47.0	9/20/04

LEGEND:

RPD% = $\frac{(|\text{SAM} - \text{DUP}|)}{((\text{SAM} + \text{DUP})/2)} * 100$ UDL = Both SAM & DUP not detected. *Result or *Found: Interference required dilution.


RPD% = $\frac{(|\text{SPK} - \text{MSD}|)}{((\text{SPK} + \text{MSD})/2)} * 100$ M in Duplicate/MSD column indicates MSD.

SPIKE ADD column, A = Post Digest Spike; %R = Percent Recovery N/A = Not Analyzed; R > 4S = Result more than 4X the Spike Added

QC limits for MS recoveries apply only if the spike is at least 1/4 the concentration of the analyte in the sample.

Control limits for the RPD apply only if the concentration of the analyte in the sample is at least five times the reporting limit.

QC Sample 1: SVL SAM No.: 410784 Client Sample ID: CB896803



Client: HECLA MINING CO.
Contact: CHRIS GYPTON
Address: 6500 N. MINERAL DR.

Phone Number: 208-769-4135
FAX Number: 208-769-4122

NOTES:

- 1) Ensure proper container packaging.
- 2) Ship samples promptly following collection.

* 3) Designate Sample Reject Disposition

PO#: _____

Project Name: APBX Pond 2

Table 1. -- Matrix Type
1 = Surface Water, 2 = Ground Water
3 = Soil/Sediment, 4 = Rinsate, 5 = Oil
6 = Waste, 7 = Other (Specify)

Samplers Signature:

FOR SYL 13E ONLY

SVL JOB #

113142

* Sample Reject: | | Return | | Dispose | | Store (30 Days)


White: LAB COPY

Yellow: CUSTOMER COPY

SVL-COC 12/95

03-24
1189848

W:\projects\10101-04\10101-04.dwg, MONUMENTS, 11-9-04, D:\24\10101-04.dwg, 10/10/04, 10/10/04, 10/10/04





ALPHA ENGINEERING COMPANY

148 East Tabernacle, St. George, UT 84770 • (435) 628-6500 • Fax: (435) 628-6553

HECLA MONUMENT MONITORING

Monument #	Monitor Date May 19, 2004 Elevation	Monitor Date September 9, 2004 Elevation	Monitor Date Elevation	Monitor Date Elevation	Monitor Date Elevation
#1	3686.14'	3686.12'			
#2	3689.73'	3689.67'			
#3	3689.38'	3689.31'			
#4	3686.35'	3686.31'			

U8848
872828M
149-20