

5 September 2013

Via Email and First Class Mail

Ms. Sharon Fang (3H521)
Remedial Project Manager
U.S. Environmental Protection Agency – Region III
1650 Arch Street
Philadelphia, PA 19103

**Subject: Monthly Progress Report No. 13
Operable Unit 2 North Penn Area 5 (NP5OU2) Superfund Site
Unilateral Administrative Order (UAO)
Docket No. CERCLA-03-2012-0205DC**

Dear Ms. Fang:

Please find enclosed three (3) copies of the written Monthly Progress Report that provides a summary of actions and activities undertaken pursuant to the above referenced UAO for NP5OU2 Superfund Site. If you have any questions, please do not hesitate to contact me.

Sincerely,



Derek W. Tomlinson, P.E.
Project Coordinator

Attachment: Monthly Progress Report

cc: Tim Cherry, PADEP (*via email & 1 hardcopy first class mail*)
M. Joel Bolstein, FoxRothschild (*via email*)
Chris Voci, Geosyntec (*via email*)
Michelle Mirigliano, Geosyntec (*via email*)
File – PH0013

MONTHLY PROGRESS REPORT

**Operable Unit 2 North Penn Area 5 Superfund Site
USEPA Unilateral Administrative Order
Docket No. CERCLA 03-2012-0205DC**

**Monthly Progress Report No. 13
Reporting Period: August 2013
Report Date: 5 September 2013**

This monthly progress report is submitted to U.S. Environmental Protection Agency (USEPA) and Pennsylvania Department of Environmental Protection (PADEP) pursuant to the Unilateral Administrative Order (UAO) Section VI, Paragraph 26 and documents activities that were completed at Operable Unit 2 North Penn Area 5 (NP5OU2) Superfund Site during the reporting period.

1) Work Plans, Plans and Other Deliverables

- **Submittals**
 - Supplemental Pre-Design Investigation (PDI) Work Plan dated 20 August 2013, and revised Figure 1 via email correspondence dated 28 August 2013.
- **In Agency Review**
 - None.
- **Comments or Approvals Received this Period**
 - USEPA approved request for 90-day extension for Intermediate (60%) Design Submittal in letter dated 8 August 2013.
 - USEPA approved Supplemental PDI Work Plan and revised Figure 1 in letter dated 29 August 2013.
- **In Production**
 - Intermediate (60%) Design Submittal.

2) Actions Completed During Reporting Period to Achieve Compliance

- Submitted Supplemental PDI Work Plan on 20 August 2013, and revised Figure 1 on 28 August 2013.

3) Validated Data/Results and Tests Received and/or Generated

- None.

4) Health & Safety Update

- None.

5) Quality Assurance

- Validation of PDI laboratory analytical results is complete and will be presented in the 60% Design Submittal.

NP5OU2 MPR

6) Concerns Encountered and Corrective Actions Taken

- None.

7) Anticipated Near-Term Project Schedule

- **Actions Scheduled for Next Reporting Period**
 - Completion of Supplemental PDI field activities to complete delineation of the OU2 overburden groundwater aquifer.
- **Progress of Construction**
 - None.
- **Unresolved Delays Anticipated, and Actions to be Taken**
 - None.
- **Anticipated Modifications to Work Plans or Other Schedules**
 - Remedial Design Implementation Timeline has been modified to reflect the extension to the 60% Design Submittal granted by USEPA (see Figure 1 attached).

8) Upcoming Meetings and Conference Calls

- Tentatively propose a technical meeting on Thursday 7 November 2013.

