United States Environmental Protection Agency Region V

POLLUTION REPORT

EPA Region 5 Records Ctr.

Date: Monday, March 28, 2005

From: Mark Durno, OSC

To: D. Chung, U.S. EPA HQ

L. Nachowicz, USEPA R5

M. Hans, USEPA R5

K. Khanna, U.S. EPA ESS

G. Narsete, USEPA R5

S. Shane, Ohio EPA

L. Himes, Mah.-Trum. Air Poll. Cont.

Agency

J. El-Zein, USEPA R5

A. Marouf, USEPA R5

W. Messenger, USEPA R5

A. Martig, U.S. EPA, R5, WPTD

K. Clouse, Ohio EPA

M. Keys, City of Warren

Duty Officer, NRC

Subject: Polrep 5, Phase 2

Mahoningside Power Plant 650 Summit Street, Warren, OH

POLREP No.:

5

Site #:

B5P4

Reporting Period: 3/21 - 3/25/2005 **D.O. #:**

0031

Start Date:

1/19/2005

Response Authority:

CERCLA

Mob Date:

2/20/2005

Response Type:

Time-Critical

Completion Date:

NPL Status:

Non NPL

CERCLIS ID #:

Incident Category:

Removal Action

RCRIS ID#: Contract # 68-S5-03-06

Site Description

Refer to Polrep 1.

Current Activities

CURRENT SITUATION:

From March 21- March 24, 2005, approximately 720yds³ of low-level PCB material containing regulated levels of asbestos was shipped off-site for landfill disposal. Also, approximately 336yds³ of PCB regulated material was shipped off-site for landfill disposal. Personal air sampling for asbestos is being conducted daily. Dust particulate air monitoring is being conducted daily. \Box Pile C \Box is currently being segregated and reconfigured. Areas that are known to contain regulated levels of PCBs are being segregated. The remainder of the material is being reconfigured into manageable piles and characterized, through sampling, to determine final disposition. Large site debris is being decontaminated by pressure washing; then characterized.

SITE ACTIVITIES TO DATE:

On March 21, 2005, approximately 100yds³ of low-level PCB materials that contained regulated levels of asbestos were loaded and transported to Minerva Enterprises, Inc. for landfill disposal. Reconfiguring of □Pile C□ into 40yds³ sub-piles continued. Pressure washing of large debris was conducted. Dust control was performed as needed. Air sampling for asbestos and dust particulate air monitoring was conducted.

On March 22, 2005, approximately 620yds³ of low-level PCB materials that contained regulated levels of asbestos were loaded and transported for landfill disposal. Reconfiguring of Pile CL into 40yds³ sub-piles continued. Dust control was performed as needed. Air sampling for asbestos and dust particulate air monitoring conducted.

On March 23, 2005, approximately 336yds³ of PCB regulated material was shipped off site to Wayne Disposal Inc., Belleville, Michigan, for landfill disposal. Reconfiguring of □Pile C□ into 40yds³ sub-piles continued. Dust control was performed as needed. Air sampling for asbestos and dust particulate air monitoring was conducted.

On March 24, 2005, reconfiguring of □Pile C□ into 40yds³ sub-piles continued. Soil samples from each sub-pile were collected and delivered to Severn Trent Laboratory, Canton, Ohio, for analysis. Dust particulate air monitoring conducted.

On March 25, 2005, work crews were demobilized and 24-hour security was establised.

Planned Removal Actions

- Segregate known areas of high-level PCB contaminated materials.
- Characterize remaining materials for PCB and asbestos content.
- Continue T&D of high-level PCB contaminated material.
- Characterize large debris removed from the debris piles.
- Conduct verification clearance sampling from work areas.

Next Steps

- Continue transporation and disposal (T&D) of low-level PCB materials containing regulated levels of asbestos.
- Continue T&D of materials containing regulated levels of PCBs.

Key Issues

• To date, the volume of PCB regulated materials is slightly greater than anticipated.

Estimated Costs *

7 -	 			
į	Budgeted	Total To	Remaining	%
the region of	 			

	:	Date		Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$800,000.00	\$490,000.00	\$310,000.00	38.75%
RST/START	\$30,000.00	\$12,500.00	\$17,500.00	58.33%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$15,000.00	\$5,800.00	\$9,200.00	61.33%
USEPA - InDirect	\$32,000.00	\$11,600.00	\$20,400.00	63.75%
				
Total Site Costs	\$877,000.00	\$519,900.00	\$357,100.00	40.72%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.org/mahoningside