



POLREP #09 AINSWORTH SITE 3200 E. BIDDLE STREET BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND DEBORAH DIETRICH

- I. SITUATION: (AS OF 1500 HOURS SATURDAY, MARCH 11, 1995)
  - A. REMOVAL RESPONSE OPERATIONS CONTINUE WITH FUNDING INITIATED UNDER OSC'S DELEGATION OF AUTHORITY 14-1-A.
  - B. PERSONNEL ON-SCENE: EPA 2

TAT - 2

USCG - 3

ERCS - 11

NOTE: OSC FOX DEMOBED FROM SITE THIS DATE.

- C. SITE SECURITY HAS BEEN AND WILL CONTINUE TO BE PROVIDED BY ERCS DURING ALL NON-WORKING HOURS.
- D. ESTIMATED COSTS:

## COSTS TO DATE

	03/11/95	CEILING
EPA DIRECT EPA INDIRECT ERCS TAT USCG	\$ 7,253 \$ 11,552 \$ 101,005 \$ 16,688 \$ 12,733	\$ 27,500 \$ 40,000 \$ 150,000 \$ 65,000 \$ 67,500
TOTAL	\$ 149,231	\$ 350,000

## II. ACTIONS TAKEN

- A. ERCS PERSONNEL CONTINUED SMALL CONTAINER GATHERING OPERATIONS IN THE MIXING ROOM AND TANK ROOM AND CONTINUED DRUM STAGING OPERATIONS IN THE MAIN ROOM OF THE BASEMENT. TAT AND USCG CONDUCTED CONTINUOUS AIR MONITORING DURING DRUM STAGING.
- B. ERCS CHEMIST AND CREW ENTERED LACQUER BUILDING TO SEARCH FOR AND GATHER SMALL CONTAINERS TO BE STAGED IN MAIN BUILDING.
- C. SEVEN FLOOR SWEEPING SAMPLES SENT TO GASCOYNE LABS (BALTIMORE, MD) FOR PCB, ASBESTOS, AND RCRA METALS ANALYSES; DATA FOR THESE SAMPLES WILL BE USED TO CHARACTERIZE POTENTIAL DUST HAZARDS WITHIN AREAS OF OPERATIONS.
- D. ERCS PREPARED FOR DRUM SAMPLING OPERATIONS IN THE



BASEMENT AREA; ACTIVITIES INCLUDED STAGING OF DRUMS IN THE MAIN ROOM OF THE BASEMENT, SET-UP OF EXPLOSION PROOF LIGHTING, AND HOOK-UP OF AIR LINES TO THE TUBE TRAILER.

## III. FUTURE ACTIONS

- A. ERCS TO CONTINUE SMALL CONTAINER GATHERING AND DRUM SAMPLING OPERATIONS.
- B. ERCS TO INVENTORY, SAMPLE, SEGREGATE, AND STAGE DRUMS/CONTAINERS FOR FUTURE DISPOSAL; IN ADDITION, TANKS, VATS, AND PROCESS LINES TO BE ADDRESSED.
- C. OSC TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- D. BALTIMORE BOMB SQUAD TO BE ONSITE TO DISCUSS LOGISTICS OF REMOVAL AND DISPOSAL OF ETHER CONTAINERS CURRENTLY STORED ONSITE.