



POLREP #29 AINSWORTH SITE 3200 E. BIDDLE STREET BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND JOHN RILEY

- I. SITUATION: (AS OF 1200 HOURS SATURDAY, APRIL 8, 1995)
  - A. OSC GUARNI CONTINUES TO COORDINATE REMOVAL RESPONSE OPERATIONS.
  - B. PERSONNEL ON-SCENE: EPA 1 TAT - 3 ERCS -12
  - C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
  - D. ESTIMATED COSTS:

## COSTS TO DATE

	04/08/95		CEILING	
EPA DIRECT EPA INDIRECT ERCS TAT USCG UNALLOCATED	\$ \$ \$ \$ \$ \$	18,044 28,544 327,815 49,029 32,407	\$ \$ \$ \$ \$ \$	38,500 51,000 ,350,000 76,000 34,500 405,000
TOTAL	\$	455,839	\$1	,955,000

E. CEILING ADJUSTMENTS HAVE BEEN MADE TO ACCOUNT FOR THE DEMOBE OF THE USCG.

## II. ACTIONS TAKEN

- A. BULKING OPERATIONS CONTINUED. TO DATE, 76 DRUMS OF FLAMMABLE LIQUIDS AND 18 DRUMS OF FLAMMABLE SOLIDS HAVE BEEN GENERATED. CONTINUOUS AIR MONITORING WAS CONDUCTED BY TAT DURING BULKING OPERATIONS.
- B. OSC DISCUSSED SITE ACTIVITIES WITH PROPERTY OWNER, PETER AINSWORTH SMITH; MR. SMITH DUE ONSITE ON TUESDAY, APRIL 11, 1995.
- C. OSC, TAT, AND ERCS IDENTIFIED TWO LOCATIONS IN THE AREA OF THE UST/AST TANK FARM AREA FOR THE PURPOSE OF EXCAVATING TEST PITS; SOIL SAMPLES WILL BE COLLECTED FROM EACH OF THE TWO PITS IN ORDER TO IDENTIFY POTENTIAL LEAKAGE FROM THE UST's.



D. AIR MONITORING ACTIVITIES FOR MERCURY VAPOR CONTINUED AT 20 DESIGNATED AIR MONITORING STATIONS THROUGHOUT THE MAIN BUILDING. NO DETECTABLE LEVELS OF MERCURY WERE OBSERVED.

## III. FUTURE ACTIONS

- A. ERCS TO CONTINUE BULKING OPERATIONS AND HAZ-CAT OPERATIONS. TAT TO CONDUCT CONTINUOUS AIR MONITORING IN THE HOT ZONE. AIR MONITORING FOR MERCURY VAPOR TO CONTINUE DAILY.
- B. ERCS TO INVENTORY, SAMPLE, SEGREGATE, AND STAGE DRUMS/CONTAINERS FOR FUTURE DISPOSAL; IN ADDITION, TANKS, VATS, AND PROCESS LINES TO BE ADDRESSED.
- C. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- D. ERCS TO BEGIN HAZ-CAT TESTING OF TANK/VAT SAMPLES COLLECTED FROM INSIDE THE MAIN BUILDING AND THE LACQUER BUILDING.
- E. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- F. ERCS TO EXCAVATE TWO TEST PITS IN THE AREA OF THE TANK FARM; TAT TO COLLECT SOIL SAMPLES FROM EACH PIT IN ORDER TO CHECK FOR POTENTIAL LEAKAGE FROM UST's.