250610



# Closure of Building Openings EPA Removal Order 02-2010-2012 Standard Chlorine Site Kearny, NJ



#### **TEAM INTRODUCTION**

- Respondents Beazer East & Standard Chlorine Co.
- Key Environmental
  - Jim Zubrow Project Coordinator
  - Teresa Royek Project Manager
  - John Francis Corporate Safety Director
  - Jamak Koochak/J. Pieretti Owner's Engineer
- M Nova Development Group
  - Todd Grant Owner/Project Director
  - Project Manger
  - Safety Manager
  - Superintendent
- EPA On-Scene Coordinator
  - s Kim Staiger
  - Bonnie L. Hriczko



## **OBJECTIVES**

- Close openings and repair fence to reduce potential for access by trespassers to buildings and area
- Secure openings to reduce potential for wind transport of dust
- Verify warning signs along fenceline



## PROEJCT OVERVIEW

- **™** Conduct H&S Review
- **■** Mobilization
- Define Exclusion Area(s) and Decontamination Area(s)
- **™** Verify Integrity of Perimeter Fence
- Verify Warning Signs, Replace if necessary
- Clear Vegetation from work area
- **Close Openings**
- Decon Equipment/Tools
- Demobilization



## **METHODS FOR CLOSING OPENINGS**

- Man-Doors and Windows
- Double Doors & Garage Doors
- Roof Openings



## Site Security, Access & Building Safety

- **™** Warning Signs
  - Perimeter Fence
  - Roof Openings
- Site Access
  - 🛭 Daily sign-in log
  - Deliveries not in work zone; support zone only
  - Lock Gates
  - f z Use Northern Gate to access work area/exclusion zone



# PARKING, STAGING AND LAYDOWN AREA

See hand out



#### **PROJECT COORDINATION**

- Jim Zubrow Project Coordinator
- 🛚 Todd Grant Nova
- M Kim Staiger EPA OSC
- The Methods/Materials detailed in the Work Plan may be modified slightly in the field based on site conditions
- Must inform Project Coordinator and EPA OSC prior to change



#### **EMERGENCY CONTACT INFORMATION**

- **■** Key Environmental
  - Jim Zubrow 412-527-2356
  - # TERESA ROYEK 724-967-1949
- **■** Nova
  - # Todd Grant 732-565-3655
- **EMERGENCY CALL 911**



#### Communication Procedures

- Minor Field Decisions Key Engineer
- Major Field Decisions Key PC, EPA OSC
- Application for Payment Key PM and Nova agree to % complete at end of month; submit invoice no later than 10<sup>th</sup> day
- Reports Key
  - Daily Field Log
  - Bi-Weekly Progress Report
  - Final Report scheduled due date Nov. 18, 2010



#### **WEEKLY PROGRESS MEETING**

- **#** FRIDAY MORNING AT 10AM
- **ATTENDEES**



#### **SPECIAL SITE CONDITIONS**

- **Busy site On-Going IRAW by WRSCompass**
- COPR in area must use decon (especially boots) after leaving work area
- Soft soils/muddy conditions
- Sensitive Site Hackensack River, Meadowlands and visible to public



#### **USE OF PREMISES**

- Work Hours Monday through Friday 7am to 5pm
- **# Limited to Work Area** 
  - Field Office (no electric hook-up;generator only)
  - Sanitary Facilities temporary; Contractor supplied
  - Water Non-potable through hydrant/garden hose at end of driveway
  - Telephone cell



#### **ENVIRONMENTAL PROTECTION**

- **Stormwater Protection** 
  - # Minimize disturbance of COPR
- Spill Prevention, Control & Clean-up
  - Spill kits in fueling area
  - Absorbent materials



#### **SECRUITY PROCEDURES**

- Fenced work area with posted warning signs
- Contractor Responsible for Security of Equipment and Personnel in Work Zone



## HOUSEKEEPING PROCEDURES

- Tidiness of Work and Staging Areas
- Good Housekeeping Practices daily
  - Nails bent
  - Trash collected regularly and placed in bins
  - Food trash collected daily from lunch area
  - Walkways cleared



#### **SCHEDULE**

■ See hand out



#### **PUBLIC RELATIONS**

- POLITELY REFER ALL QUESTIONS TO PEG KELLY (212) 249-0616
  - **CONCERNED CITIZENS**
  - MEDIA
  - **# CITY OFFICIALS**



# **HEALTH AND SAFETY BRIEFING**

**EPA REMOVAL ORDER CLOSURE OF BUILDING OPENINGS** 

## **HEALTH AND SAFETY PLAN REVIEW**

- Introduction
- Program Organization and Responsibilities
- Site Characterization and Hazard Assessment
- Medical Surveillance
- Work Practices and Site Control
- Personal Protective Equipment Monitoring Material Handling and Decontamination

- **Emergency Procedures**
- Training

#### Site Characterization and Assessment

- Site Background and Description
- Scope of Work
- · Chemical Health Hazards
  - □ VOCs
  - □ SVOCs
  - a Dioxin
  - □ Chromium
  - a Asbestos
  - u Hazardous Chemicals brought onto Site

## **Site Characterization and Assessment**

- Confined Spaces
- Heat Stress
- **Cold Stress**
- Biological hazards

#### **Work Practices and Site Control**

- Routine Safe Work Practices
- Work Restrictions
- Limiting Exposure
  - a Close openings upwind side of building
  - a Close openings adjoining sides of building
  - Close openings downwind sides of building
  - a Close openings on roof

# **Work Practices and Site Control**

- Fall Protection Elevated **Work Platforms** 
  - a Fall from elevation
  - u Falling objects into/out of lift
  - □ Exceeding load capacity
  - o Entanglement
  - D Contact causing caught between or against
  - □ Uneven terrain
  - □ High winds or bad weather
  - o Vehicle exhaust

## **Work Practices and Site Control**

- · Fall Protection Elevated Work Platforms
  - n Pre-start and during work inspections

## **Work Practices and Site Control**

- Operating HazardsGenerators
- Lifting
- Hand and Power Tool Safety
- · Slip, Trip, Fall
- Dust Control

## **Work Practices and Site Control**

- Site Access
- Work Zones
- Housekeeping
- Sanitation/Changing Facilities
- · Contamination and Exposure Protection
- Buddy System
- · Site Communications

# PERSONAL PROTECTIVE EQUIPMENT

- Site-Specific Levels of Protection
  - Level D
  - □ Modified Level D
  - □ Level C upgrade

## MONITORING

- VOCs
- Dust

# MATERIAL HANDLING AND **DECONTAMINATION**

- Decon area
- Boot wash after walking across brown gravel area (COPR)

# **EMERGENCY PROCEDURES**

- Personal injuries
- Fire
- · Chemical exposure
- ▶ Spills
- Emergency Contacts
- Notification
- Documentation



