

**BI-WEEKLY PROGRESS REPORT NO. 8 (October 12 to October 26, 2010)
STANDARD CHLORINE CHEMICAL CO. INC. SITE REMOVAL ACTION
KEARNY, NEW JERSEY**

**I. Actions Taken Toward Achieving Compliance With the Agreement and Order
During the Reporting Period**

The Contractor (Nova Development Group (NOVA)) continuing installing wooden frames on windows in accordance with the procedures described in the Work Plan for Closure of Building Openings (work plan). Plywood sheeting was installed and secured to the frame work; the sheeting was painted to complete the closure. A summary of work completed to date is provided below.

Building 15: Remaining two small doors have been sealed. In summary twenty-two (22) windows out of twenty-two (22) total windows are sealed as well as seven (8) of the eight (8) doors. (100% complete)

Building 17: Sealing of thirteen (13) of thirteen (13) windows has been completed as well as eight (8) of the eight (8) doors. Also the rubber sheetings were glued together, where needed, using splice adhesive. The rubber sheeting is also anchored to the sites using plastic sleeve anchor nails (100% complete)

Building 18: Sealing of Forty-eight (48) windows of the (48) windows were completed as well as eight (8) of the eight (8) doors. Nova also built a door on southern side of the building to make an access way for future use. A Health and Safety review was performed to reiterate the proper protection equipment and decontamination procedures to work in this building. (100% complete)

Building 21: Sealing of four (4) windows of the (4) windows were completed as well as four (4) of the four (4) doors. The rubber sheetings were glued together, where needed, using splice adhesive. The rubber sheeting is also anchored to the sites using plastic sleeve anchor nails. Nova also built a door on southern side of the building to make an access way for future use (100% complete)

Twenty (20) warning signs were placed on the buildings and the perimeter fence. The signage specifications were in accordance with the work plan.

Contractor demobilization was completed.

Work on the Final Report was initiated.

II. Actions which are Scheduled for the Next Reporting Period (October 26, 2010 through November 18, 2010)

Work on the Final Report will continue.

III. Other Information Relating to the Progress of the Work

None

IV. Schedule Considerations

The field work is 100% complete. Nova demobilized from the site on October 15th, 2010. There were delays associated with field activities due to weather. These weather delays totaled three work days. KEY, on behalf of, the Respondents, is preparing a request for an extension to the overall schedule presented in the approved work plan in accordance with the Order. Currently, the final report is due on November 18, 2010. The requested extension will be for an amount of time equal to the weather delays (three work days) and will result in a due date for the report of November 23, 2010.

Pictures relating to the progress of the work are provided as Attachment A and the current schedule is presented in Attachment B.

ATTACHMENT A

(Photo 1) Warning sign on the access door Build 15



(Photo 2) Warning signs on Buildings 18 & 21



(Photo 3) Warning sign - Building 21



(Photo 4) planks and rubber sheeting on the roof opening-Build 21



(Photo 5) Secure the assemblies to the roof



(Photo 6) Demobilizing Decontamination apparatus



(Photo 7) Decontamination of the lift used in the work area



(Photo 8) Lift leaving the decontamination plat form



ATTACHMENT B

FIGURE 4
PROJECT SCHEDULE
WORK PLAN FOR CLOSURE OF BUILDING OPENINGS
STANDARD CHLORINE CHEMICAL CO. SITE
KEARNY, NEW JERSEY

