U.S ENVIRONMENTAL PROTECTION AGENCY

POLLUTION REPORT

DATE: November 30, 1984

Region II Response and Prevention Branch Edison, NJ 08837

(201) 321-6670 - Commercial

(201) 548-8730 - 24 Hr. Emergency

340-6670 - FTS

TO: C. Daggett, EPA

W. Librizzi, EPA

F. Rubel, EPA

J. Marshall, EPA

W. Mugdan, EPA

M. Sadat, NJDEP

USCG <u>3rd</u> Dist. (mer)

ERD, EPA Washington

(Data Gram)
USCG COTPNY

NRC

J. Berkowitz, NJDEP

J. Rogalski, NJDEP

R. Ogg, EPA

POLREP NO.: SIx (6)

INCIDENT NAME: Duane Marine

SITE/SPILL NO.: 20

SILE/SFILL NO.: 20

POLLUTANT: Contaminated Oll, Drums, and Tanks

CLASSIFICATION: Potential Major

SOURCE:

Duane Marine, 26 Washington Street,

Perth Amboy, New Jersey

WATER BODY:

Arthur Kill

1. SITUATION:

A. New Jersey Department of Environmental Protection (NJDEP) has requested that EPA initiate an immediate removal action at Duane Marine to remove the surface contamination that poses a threat to life, health, and the environment through direct contact or the potential for arson.

B. Continued vandalism and access to the site by children has been documented by the Perth Amboy Police Department.

2. ACTION TAKEN:

A. On 11/27/84, NJDEP informed EPA that they could not provide a security guard at Duane Marine.

B. On 11/29/84, EPA started providing a security guard at the site during daylight hour through the ERCS contract. The amount obligated to mitigation contracting has been increased by \$15,000 to \$45,000.

C. The NJDEP and the Perth Amboy Police Department are developing plans to increase security coverage at the site during those hours not covered by EPA.

4. FINANCIAL ACCOUNTING:

Α.	Total Funds (Extr	amural)		
	Authorized for Mi	tigation Cont	racts \$	50,000.00

B. Expenditures for Mitigation Contract

l.a.	Amount Obligated to (O.H.	
	Materials #6893-02-013)	45,000.00

1.b. Estimated Expenditures for #6893-02-013 Through 11/28/84 25.320.25

1.c. Balance Remaining For #6893-02-013 19,679.75

C. Unobligated Balance Remaining (Item A
Minus Total Obligations Made) 5,000.00

D. Estimate of Total Expenditures to
Date For All Mitigation Contracts
Through 11/28/84
25,320.25

E. Other Extramural Costs

1. TAT, Other Expenses (Salary/Travel) Through 11/23/84
6.638.00

2. TOTAL, Other Extramural Costs
Through 11/23/84 6,638.00

F. Intramural Removal Costs Reported By Computer Accounting

1. Total Intramural Costs For Removal
As Of 7/31/84 991.11

G. TOTAL Expenditures and Percentage of \$1,000,000.00 \$32,949.36 (3.29% 1M)

4. FUTURE PLANS AND RECOMMENDATIONS:

A. EPA is preparing an immediate removal action memorandum to submit to EPA Headquarters for approval.

- B. EPA is preparing a 106 Administrative Order to issue to all identified responsible parties.
- C. On 11/30/84 the ERGS contractor, O.H. Materials, will repair damaged barbed wire and replace window boards on site.

CASE PENDS X CASE CLOSED SUBMITTED BY

(TAT)

Bruce Sprague,

OSC

Response and Prevention

Branch

Date Released: 12