



## U.S ENVIRONMENTAL PROTECTION AGENCY

POLLUTION REPORT

DATE: January 22, 1985

Region II  
Response and Prevention Branch  
Edison, NJ 08837  
  
(201) 321-6670 - Commercial  
(201) 548-8730 - 24 Hr. Emergency  
340-6670 - FTS

TO: C. Daggett, EPA  
W. Librizzi, EPA  
F. Rubel, EPA  
J. Marshall, EPA  
W. Mugdan, EPA  
M. Sadat, NJDEP  
USCG 3rd Dist. (mer)  
ERD, EPA Washington  
(Data Gram)  
USCG COTPNY  
NRC  
J. Berkowitz, NJDEP  
J. Rogalski, NJDEP  
R. Ogg, EPA

POLREP NO.: Eight (8)  
INCIDENT NAME: Duane Marine  
SITE/SPILL NO.: 20  
POLLUTANT: Contaminated Oil, Drums, and Tanks  
CLASSIFICATION: Potential Major  
SOURCE: Duane Marine, 26 Washington Street,  
Perth Amboy, New Jersey  
WATER BODY: Arthur Kill

1. SITUATION:

A. On December 13, 1984 a meeting was conducted between the responsible parties and the EPA to discuss the 106 Administrative Order. Following this, the responsible parties held a private meeting and agreed to comply with the Order.

B. The responsible parties have formed a consortium called the DM Steering Committee.

C. The DM Steering Committee has hired Advanced Environmental Transfer Corp. (AETC) to perform the initial site stabilization, develop a work plan, and provide site security.

2. ACTION TAKEN:

A. On January 9, 1985 EPA met with representatives from the DM Steering Committee.

B. The following changes were made to the 106 Administrative Order.

1. Site work plan is now due on January 25, 1985.
2. Item 46 will be amended to allow the cost of the cleanup to be determined by the Steering Committee and then each responsible party will have 21 days after receipt of bid proposals to determine whether they will be a part of the cleanup parties group.

C. The initial work plan presented to EPA on January 9, 1985 and was found to be inadequate (no detail on sampling and analysis or time tables).

D. The work plan will be a two phase cleanup strategy:

1. Inventory of wastes and compatibility testing.
2. Cleanup and disposal of waste (phase 2 will be bid separately).

E. On December 16, 1984 at 2000 hrs. AETC took over site security. A guard service continues at the site on a 24 hour basis.

3. FINANCIAL ACCOUNTING:

A. Total Funds (Extramural)	
Authorized for Mitigation Contracts	\$ 50,000.00
B. Expenditures for Mitigation Contract	
1.a. Amount Obligated to (O.H. Materials #6893-02-013)	45,000.00
1.b. Estimated Expenditures for #6893-02-013 Through 11/28/84	25,320.25
1.c. Balance Remaining For #6893-02-013	19,679.75
C. Unobligated Balance Remaining (Item A Minus Total Obligations Made)	5,000.00
D. Estimate of Total Expenditures to Date For All Mitigation Contracts Through 11/28/84	25,320.25

E. Other Extramural Costs

1. TAT, Other Expenses (Salary/Travel)  
Through 12/15/84 8,440.00
2. TOTAL, Other Extramural Costs  
Through 12/15/84 8,440.00

F. Intramural Removal Costs Reported By Computer Accounting

1. Total Intramural Costs For Removal  
As Of 7/31/84 991.11

- G. TOTAL Expenditures and Percentage of  
\$1,000,000.00 \$ 34,751.36  
(3.48% 1M)

4. FUTURE PLANS AND RECOMMENDATIONS:

- A. The DM Steering Committee is required to submit its  
work plan to EPA by January 25, 1985.

CASE PENDING X CASE CLOSED \_\_\_\_\_

(TAT)

SUBMITTED BY Bruce Sprague  
Bruce Sprague,  
OSC  
Response and  
Prevention  
Branch

Date Released: 1/23/85