

Janet

257324

U.S ENVIRONMENTAL PROTECTION AGENCY

POLLUTION REPORT

DATE: April 1, 1985

Region II
Response and Prevention Branch
Edison, NJ 08837

(201) 321-6670 - Commercial
(201) 548-8730 - 24 Hr. Emergency
340-6670 - FTS

TO: C. Daggett, EPA
W. Librizzi, EPA
F. Rubel, EPA
J. Marshall, EPA
W. Mugdan, EPA
M. Sadat, NJDEP
USCG 3rd Dist. (mer)
ERD, EPA Washington
(Data Gram)
USCG COTPNY
NRC
J. Berkowitz, NJDEP
J. Rogalski, NJDEP
R. Ogg, EPA

POLREP NO.: Nine (9)
INCIDENT NAME: Duane Marine
SITE/SPILL NO.: 20
POLLUTANT: Contaminated Oil, Drums, and Tanks
CLASSIFICATION: Potential Major
SOURCE: Duane Marine, 26 Washington Street,
Perth Amboy, New Jersey
WATER BODY: Arthur Kill

1. SITUATION:

A. As stated in previous POLREPS.

2. ACTION TAKEN:

A. Revised site work plan for Phase 1 submitted by the Duane Marine Steering Committee (responsible parties) to EPA on January 25, 1985.

B. EPA and NJDEP reviewed plan and submitted amendments to plan on 3/4/85.

C. Duane Marine Steering Committee hired IT Corporation for Phase 1 of the clean-up project.

D. Phase 1 contractor mobilized on-site on March 25, 1985 to begin inventoring the wastes on site. EPA was on-scene to monitor activities.

E. On March 25, 1985, an entire site survey was performed using an O₂/explosion meter, gamma radiation meter and an HNU.

3. FINANCIAL ACCOUNTING:

| | | |
|------|--|----------------------------|
| A. | Total Funds (Extramural) | |
| | Authorized for Mitigation Contracts | \$ 50,000.00 |
| B. | Expenditures for Mitigation Contract | |
| 1.a. | Amount Obligated to (O.H. Materials #6893-02-013) | 45,000.00 |
| 1.b. | Estimated Expenditures for #6893-02-013 Through 11/28/84 | 25,320.25 |
| 1.c. | Balance Remaining For #6893-02-013 | 19,679.75 |
| C. | Unobligated Balance Remaining (Item A Minus Total Obligations Made) | 5,000.00 |
| D. | Estimate of Total Expenditures to Date For All Mitigation Contracts Through 11/28/84 | 25,320.25 |
| E. | Other Extramural Costs | |
| 1. | TAT, Other Expenses (Salary/Travel) Through 12/15/84 | 8,440.00 |
| 2. | TOTAL, Other Extramural Costs Through 12/15/84 | 8,440.00 |
| F. | Intramural Removal Costs Reported By Computer Accounting | |
| 1. | Total Intramural Costs For Removal As Of 7/31/84 | 991.11 |
| G. | TOTAL Expenditures and Percentage of \$1,000,000.00 | \$ 34,751.36 (3.48% 1M) |

4. FUTURE PLANS AND RECOMMENDATIONS:

A. EPA will continue monitoring on-site activities during Phase 1. Phase 1 on-site work completion is expected on April 5, 1985.

CASE PENDING X

CASE CLOSED _____

SUBMITTED BY

Bruce Sprague
Bruce Sprague,

OSC

Response and
Prevention

Branch

(TAT)

Date Released: 4/3/85