



285015

I3
1/22/99

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
REGION 5

I. HEADING

DATE: January 22, 1999

SUBJECT: Tilton Plating Emergency Response, Tilton, Vermilion County, Illinois

FROM: Cindy Nolan *Cindy Nolan* USEPA. Region 5, Chicago, RS II

TO: K. Mould, U.S. EPA, OSWER, Washington, DC
R. Karl, Chief, EERB, Chicago, IL
B. Bolen, Chief, RS-II Chicago, IL
B. Messenger, Chief, ESS, Chicago, IL
G. Narsete, OPA, Chicago, IL
A. Coyle, ORC, (Fax 312/886-0747)
Lt. Tansey, USCG 2 - (Fax 703/235-4837)
U.S. Fish & Wildlife Service IL - (Fax 309/793-5804)
Mark Weber, IEPA, Springfield, IL (Fax 217/782-3258)

POLREP: POLREP #3

II. BACKGROUND

Site No: B589	Task Order No: 0007
CERCLIS No: ILSFN0507790	ERMS No:
Response Authority: CERCLA	NPL Status: Non-NPL
State Notification:	Start Date: 12/30/98
Demobilization Date: N/A	Completion Date: N/A
Status of Action Memorandum: Signed 12/14/98	

III. INCIDENT INFORMATION

A. Incident Category

The site is a defunct metals plating facility.

B. Site Location

1. Site Description:

See POLREP 1

2. Description of Threat:

See POLREP 1

IV. RESPONSE INFORMATION

A. Situation

1. Current situation:

On December 14, 1998, the action memorandum for the site was signed. On December 30, 1998 a site walk-thru was conducted to discuss site mobilization with the OSC, START, and the Earth Tech RM.

Weather: This week weather has been warmer with temperatures in the 40s. Rain has occurred sporadically throughout the week.

2. Removal activities to date:

- Continued clearing non-hazardous debris from inside of building
- Completed staging waste containers for identification and sampling
- Completed hazcatting of all located small containers, drums and vats
- Completed bulk testing
- Ship samples off to lab for analytical
- Begin bulking compatible waste
- Continued decon of all containers
- Continued removing hazardous debris from building

B. Planned Removal Actions

- Arrange off-site transportation and disposal of all waste
- Decon building prior to demolition
- Conduct sampling of the building's floor, walls and soils under the building
- Demolish building; transport and dispose debris
- Conduct extent of contamination soil study
- Excavate, transport, and dispose contaminated soil
- Backfill excavated areas; restore residential properties, if necessary

C. Next Steps

Removal activities will include: Continue debris removal, bulk wastes, decontaminate all containers, send samples to lab for analysis, decontaminate building.

D. Key Issues

Based on IEPA investigations, there may be soil contamination on the residential property adjacent to the site to the south.

V. COST INFORMATION

ERRS

Current D.O. Ceiling	\$250,000
Costs through 1/21 (estimate)	\$34,000

START

TDD Ceiling	\$37,624
Costs through 91/21 (estimate)	\$8,500