

POLREP DISTRIBUTION LIST

Polrep No.: 8  
Date: 10/14/87

SITE NAME: # 90    13 Niquette Drive - Asbestos Waste Site - Nashua, NH

- National Response Center (G-WEP-6/73)  
U.S. Coast Guard  
2100 Second Street, S.W. Rm 2611  
Washington, DC 20593
- U.S. Environmental Protection Agency  
Emergency Response Division, (WH-548-B)  
401 M Street, S.W.  
Washington, D.C. 20460



SDMS DocID    **270151**

EPA BOSTON - JFK Building

- Michael Deland, Regional Administrator
- Paul Keough, Deputy Regional Administrator
- Chris Jendras, Office of Public Awareness
- Mel Hohman, Director, Waste Management Division
- Steve Ells, Assistant for Congressional & Intergovernmental Affairs
- Roger Duhamel, Office of Inspector General
- Philip Boxell, esq., Office of Regional Counsel

EPA Environmental Service Division

- Edward Conley, Division Director
- Donald Porteous, Chief, Surveillance Branch
- Donald Berger, Chief, Oil & Hazardous Materials Response Section
- Lee McMichael, Data Management
- Dean Tagliaferro, On-Scene Coordinator
- Paul Groulx, On-Scene Coordinator
- Joseph Marotta, Regional Response Team Coordinator
- OSC file - ORIGINAL
- John Minichello, State of New Hampshire  
The Department of Environmental Services  
6 Hazen Drive  
Concord, New Hampshire 03301
- Joseph Freeman  
Special Assistant to The Mayor  
City of Nashua  
229 Main Street  
Nashua, NH 03061
- Richard Mueller Contracting Officer  
U.S. Environmental Protection Agency  
Procurement Section H (PM-214F)  
401 M Street, SW (PM-214-F)  
Washington, DC 20460

DATE: October 14, 1987

SUBJECT: Polrep #8, 13 Niquette Drive

LOCATION: Nashua, New Hampshire

POLLUTANT: Asbestos

OCCURENCE

DATE: 1960's

ENVIRONMENTAL MEDIA EFFECTED: Land

SEVERITY: Potentially Major

QUANTITY RELEASED: Unknown

QUANTITY ENTERING

THE ENVIRONMENT: Unknown

CATEGORY: Major

SOURCE: Dumping of Asbestos Materials by the John S. Manville Company

CAUSE: Dumping and Improper Disposal

REGION: I

OSC: Dean Tagliaferro

LATEST POLREP: Polrep #7, August 29, 1987

NOTE: The Polrep sent August 29, 1987 was improperly labeled Polrep #4.

REMARKS:

I. SITUATION:

- A. Meetings took place with individual resident households to discuss the work plan on 8/12-13/87.
- B. EPA and its contractor, O.H. Materials, mobilized equipment, personnel, and subcontractors on site on 8/24/87.

II. ACTIONS: From September 1 thru October 4, 1987, O.H. Materials and their subcontractors:

- A. Cut trees and cleared all shrubs from the backyards of #5, #9 and #13 Niquette Drive.

- B. Dredged Salmon Brook and placed two to three feet of riprap along the bank adjacent to the properties. Small stone was placed in the voids of the riprap to help prevent erosion and possible injury.
- C. Covered the Site with clean fill up to the levels specified by the New Hampshire Department of Environmental Services (NH DES) site stabilization plan. This was covered with two to three inches of top soil.
- D. In areas where it was not practical to add the required cover, two feet of contaminated soil was excavated and filled with clean fill and top soil.
- E. PVC drains were installed in back of #5, #9, and #13 to insure proper drainage is maintained.
- F. Lawns were fertilized and seeded and environmental shrubs were planted to prevent erosion.

The OSC met with residents frequently to inform them of daily activities and future plans. The OSC also met with Jay Berry of the NH DES to insure that the removal was being accomplished consistent to the State's Plan. The OSC arranged for monitoring of airborne asbestos, with results being provided within twenty-four hours, to insure that workers and residents would not be exposed to the hazardous material.

#### FUNDING

<u>CONTRACTOR</u>	<u>CEILING</u>	<u>OBLIGATION</u>	<u>BALANCE</u>
ERCS CONTRACT:	250,000	150,749	99,251
TAT:	20,000	18,517	1,483
INTRAMURAL:	30,000	23,463	6,537
	=====	=====	=====
TOTAL BALANCE:	300,000	192,729	107,271

TOTAL PROJECT CEILING -----	450,000
TOTAL PROJECT OBLIGATION -----	192,729
TOTAL PROJECT BALANCE -----	257,271

#### III. FUTURE PLANS

- A. Repave driveway used for access onto site.
- B. Continue watering until lawns are established.

CASE PENDING: 1700 EST/101487