

DATE: June 15, 1987

SUBJECT: Polrep #3, West Bank Asbestos Site

LOCATION: Nashua, New Hampshire

POLLUTANT: Asbestos

OCCURENCE

DATE: 1960's

ENVIRONMENTAL MEDIA EFFECTED: Land

SEVERITY: Potentially Major

QUANTITY RELEASED: Unknown

QUANTITY ENTERING

THE ENVIRONMENT: Unknown

CATEGORY: Major

SOURCE: Dumping of Asbestos materials by the John-Mansville Company

CAUSE: Dumping and Improper Disposal

REGION: I

OSC: Paul Groulx

LATEST POLREP: Polrep #2, May 1, 1987

SITUATION

Work on determining the full extent of asbestos on the site continued.

Work on a removal Strategy continued.

Preliminary blueprints and specifications for work on site ongoing by USACE.

Final TAT coring and site map work to be completed.

ACTIONS

1. The TATs continued sampling and coring on the site to determine and confirm the extent of asbestos present on the Site.
2. Information Requests for the Site were completed and sent to Philip Boxell, Office of Regional Council, for review on 6/11/87.
3. Meetings with USACE and the OSC were held to review USACE conceptual work for Site Engineering Designs.

4. Preliminary conceptual USACE designs completed.
5. U.S. EPA and New Hampshire Department of Environmental Services representative reviewed the designs.
6. Discussions and Meetings with The New Hampshire Department of Environmental Services were held to discuss progress.
7. Additional Laboratory Analysis of samples were completed and results received 6/10/87.
8. Technical Direction Documents (TDDs) #1154, for master work plan for Site, and #1159, for access agreement cover letter were issued and #1161, for additional corings at the Site.
9. Work on the access agreement for the Site was begun.

FUNDING

<u>CONTRACTOR</u>	<u>CEILING</u>	<u>OBLIGATION</u>	<u>BALANCE</u>
USACE:	\$507,000	\$000,000	\$507,000
TAT:	\$103,000	\$ 10,000	\$ 93,000
INTRAMURAL:	\$ 40,000	\$ 5,000	\$ 35,000
	=====	=====	=====
TOTALS	\$650,000	\$ 15,000	\$635,000

TOTAL PROJECT CEILING ----- \$611,000

TOTAL PROJECT OBLIGATION ----- \$ 15,000


TOTAL PROJECT BALANCE ----- \$635,000

FUTURE PLANS

1. Work designs for removal action by USACE
2. Access agreements completion and mailing
3. Completion of master workplan for site

CASE PENDING: 1800EST/061587

Signature:


Paul Groulx, On-Scene Coordinator

Date:

6/5/87