

ATE: July 07, 1987

SUBJECT: Polrep #5, West Bank Asbestos Site

LOCATION: Nashua, New Hampshire

POLLUTANT: Asbestos



SDMS DocID

270170

OCCURENCE

DATE: 1960's

ENVIRONMENTAL MEDIA EFFECTED: Land

SEVERITY: Potentially Major

QUANTITY RELEASED: Unknown

QUANTITY ENTERING

THE ENVIRONMENT: Unknown

CATEGORY: Major

SOURCE: Dumping of Asbestos materials by the John-Mansville Company

CAUSE: Dumping and Improper Disposal

REGION: I

OSC: Paul Groulx

LATEST POLREP: Polrep #4, June 24, 1987

BACKGROUND

1. On March 13, 1987 a ASTDR Health Assesment was issued for this Site advising that asbestos on-site was a health threat and should be mitigated.
2. On March 17, 1987 Notice Letters were sent to the responsible parties/ residents.
3. On March 23, 1987 a Action Memorandum for \$200,000 was submitted and approved by the Regional Administrator for removal activities on Site.
4. On May 1, 1987 a Inter-Agency Agreement (IAG) with the United States Army Corps of Engineers was approved.
5. Information Requests for the Site were sent to Philip Boxell, Office of Regional Council, for review on 6/11/87.

6. Preliminary conceptual USACE designs completed on 6/12/87.
7. U.S. EPA OSC and New Hampshire Department of Environmental Services (DES) representative Pamela Sprague reviewed the designs on 6/16/87.
8. U.S. EPA review and comments on USACE conceptual design completed 6/25/87.

ACTIONS

1. Residential access agreements for the Site completed and sent to the residents on 6/26/87.
2. Initial informational meetings with residents of Site to explain future cleanup activities held on July 7, 1987.
3. Corrected Information Requests received from Phil Boxell on 7/1/87.

FUNDING

<u>CONTRACTOR</u>	<u>CEILING</u>	<u>OBLIGATION</u>	<u>BALANCE</u>
USACE:	\$507,000	\$000,000	\$507,000
TAT:	\$103,000	\$ 10,000*	\$ 93,000
INTRAMURAL:	\$ 40,000	\$ 5,000	\$ 35,000
	=====	=====	=====
TOTALS	\$650,000	\$ 15,000*	\$635,000

TOTAL PROJECT CEILING ----- \$650,000

TOTAL PROJECT OBLIGATION ----- \$ 15,000

TOTAL PROJECT BALANCE ----- \$635,000

* TAT costs are estimated; due to lack of actual cost data from TAT.

FUTURE PLANS

1. Completion of master workplan for site
2. USEPA to receive USACE 95% complete design and specifications
4. Final Meetings with Site residents on 7/14/87.

CASE PENDING: 1800EST/070787

ON-SCENE COORDINATOR SIGNATURE

DATE

David A. Zieg

7/7/87