

ATE: July 21, 1987

SUBJECT: Polrep #6, West Bank Asbestos Site

LOCATION: Nashua, New Hampshire

POLLUTANT: Asbestos

OCCURENCE

DATE: 1960's



SDMS DocID

270171

ENVIRONMENTAL MEDIA EFFECTED: Land

SEVERITY: Potentially Major

QUANTITY RELEASED: Unknown

QUANTITY ENTERING

THE ENVIRONMENT: Unknown

CATEGORY: Major

SOURCE: Dumping of Asbestos materials by the John-Mansville Company

CAUSE: Dumping and Improper Disposal

REGION: I

OSC: Paul Groulx

LATEST POLREP: Polrep #5, July 07, 1987

BACKGROUND

1. On March 13, 1987 a ASTDR Health Assessment was issued for this Site advising that asbestos on-site was a health threat and should be mitigated.
2. On March 17, 1987 Notice Letters were sent to the responsible parties/residents.
3. On March 23, 1987 a Action Memorandum for \$200,000 was submitted and approved by the Regional Administrator for removal activities on Site.
4. On May 1, 1987 a Inter-Agency Agreement (IAG) with the United States Army Corps of Engineers was approved.
5. Information Requests for the Site were sent to Philip Boxell, Office of Regional Council, for review on 6/11/87.

6. Preliminary USACE conceptual Designs completed 6/12/87.
7. U.S. EPA OSC and New Hampshire Department of Environmental Services (DES) representative Pamela Sprague reviewed the designs on 6/16/87.
8. U.S. EPA review and comments on USACE conceptual design completed 6/25/87.
9. Preparation and circulation of Information Requests for signatures continues.

ACTIONS

1. U.S. EPA receives USACE 95% completion design and specifications on 7/9/87.
2. U.S. EPA and USACE hold meeting in Waltham, MA at USACE facility to discuss work on the West Bank Asbestos Site.
3. Last of informational meetings on cleanup for Site residents were held on July 14, 1987.
4. U.S. EPA review and comments on USACE 95% design and specifications completed and sent to USACE on 7/17/87.

FUNDING

<u>CONTRACTOR</u>	<u>CEILING</u>	<u>OBLIGATION</u>	<u>BALANCE</u>
USACE:	\$507,000	\$000,000	\$507,000
TAT:	\$103,000	\$ 10,000*	\$ 93,000
INTRAMURAL:	\$ 40,000	\$ 5,000	\$ 35,000
	=====	=====	=====
TOTALS	\$650,000	\$ 15,000*	\$635,000

TOTAL PROJECT CEILING ----- \$650,000

TOTAL PROJECT OBLIGATION ----- \$ 15,000

TOTAL PROJECT BALANCE ----- \$635,000

* TAT costs are estimated; due to lack of actual cost data from TAT.

FUTURE PLANS

1. USEPA to receive Feasibility Study from USACE.
2. USACE to solicit bids beginning 7/31/87.

CASE PENDING: 1300EST/072187

ON-SCENE COORDINATOR SIGNATURE

DATE

7/21/87