

PAGE 1 OF 2

DATE: 12 SEPTEMBER 1985
SUBJECT: POLREP#3--LOWELL ROAD ASBESTOS SITE
CLEAN-UP
LOCATION: HUDSON, NEW HAMPSHIRE
POLLUTANT: ASBESTOS
OCCURANCE DATE: UNKNOWN
ENVIRONMENTAL MEDIA AFFECTED: GROUND, FIRST BROOK
QUANTITY DISCHARGED: UNKNOWN
CATAGORY: ONSHORE/NONTRANSPORTATION
SOURCE: JOHNS-MANVILLE CORPORATION
REGION: I
O.S.C.: U.S.E.P.A., OIL & HAZARDOUS MATERIALS
SECTION



SDMS DocID

271305

SITUATION:

CLEAN-UP OPERATION BEGAN 9 SEPTEMBER 1985 WITH O. H. MATERIALS AS THE PRIME CONTRACTOR. CLEARING AND GRUBBING OPERATIONS HAVE BEEN COMPLETED AND ALL BUILDINGS ON-SITE HAVE BEEN SECURED. THE PROJECT SCHEDULE HAS BEEN DELAYED BY ONE DAY DUE TO THE LATE DELIVERY OF THE 30" RCP STORM SEWER PIPE AND THE DECON TRAILER.

ACTIONS:

DATE: 10 SEPTEMBER 1985
WEATHER: CLEAR, SUNNY, 60 F

- PAUL GROULX HAS BEEN ASSIGNED AS THE U.S.E.P.A. ON-SCENE COORDINATOR.
- THE O. H. MATERIALS CATERPILLAR 225 EXCAVATOR HAS BEEN DELIVERED AND IS BROUGHT ON-SITE.
- A HUDSON POLICE DETAIL IS STARTED IN ORDER TO AID IN TRAFFIC CONTROL.
- O. H. MATERIALS ENGINEERING PERSONNEL BEGIN TO LAY-OUT THE STORM SEWER LINE AND THE ARCH CULVERT PIPE.
- AIR MONITORING STATIONS ARE MOBILIZED. AIR MONITORING WILL BE PERFORMED BY E.S.A. LABORATORIES OF BEDFORD, MA.
- THE O.H. MATERIALS DECON TRAILER IS DELIVERED AT 1500 HRS.
- THE O.S.C. HAS DESIGNATED WEDNESDAYS AT 1000 HRS AS PRESS DAY.

DATE: 11 SEPTEMBER 1985
WEATHER: CLEAR, SUNNY, 1985

- THE 30" RCP STORM SEWER PIPE IS DELIVERED.
- THE DEWATERING PUMP IS DELIVERED AND STORED ON-SITE TO BE USED AT A LATER DATE.
- AIR MONITORS ARE SET-UP ON AND OFF SITE BY E.S.A. LABS PERSONNEL.

PAGE 2 OF 2

-PROJECT TELEPHONES HAVE BEEN CONNECTED.

U.S.E.P.A.-(603)883-0275

(603)883-0391

O.H.MATERIALS-(603)883-0088

-EXCAVATION OPERATIONS HAVE BEGUN ON THE STORM SEWER LINE AND ARCH
CULVERT PIPE. ASBESTOS CONTAMINATED FILL MATERIAL IS BEING
TRANSPORTED TO THE NASHUA CITY LANDFILL FOR DISPOSAL.

-THE INSTALLATION OF THE 30" RCP STORM SEWER LINE HAS BEGUN.

-FILL MATERIAL CONTINUES TO BE DELIVERED AND STOCKPILED ON-SITE.

FUTURE PLANS:

-COMPLETE THE INSTALLATION OF THE 30" RCP STORM SEWER LINE.

-MOBILIZE THE DEWATERING PUMP.

-BEGIN INSTALLATION OF THE ARCH CULVERT PIPE.

CASE PENDS