

DATE: SEPTEMBER 23, 1985  
SUBJECT: POLREP #4, LOWELL ROAD ASBESTOS SITE  
CLEAN-UP  
LOCATION: HUDSON, NEW HAMPSHIRE  
POLLUTANT: ASBESTOS  
OCCURRENCE DATE: UNKNOWN  
ENVIRONMENTAL MEDIA AFFECTED: GROUND, FIRST BROOK  
QUANTITY DISCHARGED: UNKNOWN  
CATEGORY: ONSHORE/NONTRANSPORTATION  
SOURCE: JOHNS-MANVILLE CORPORATION, NASHUA, NH  
REGION: I  
OSC: U. S. ENVIRONMENTAL PROTECTION AGENCY  
PAUL R. GROULX, OIL AND HAZARDOUS  
MATERIALS SPILL SECTION  
(TRAILER NOS. (603) 883-0088  
883-0391  
883-0275  
LATEST POLREP: POLREP #3, SEPTEMBER 12, 1985



SDMS DocID 271306

SITUATION:

CLEAN-UP OPERATIONS BEGAN ON SEPTEMBER 9, 1985 AT NUMBERS 9, 11, AND 13 LOWELL ROAD WITH O. H. MATERIALS OF HOPKINGTON, MA. AS THE PRIME CONTRACTOR. SUBCONTRACTORS INCLUDED ESA LABORATORIES OF BEDFORD, MA. (ON AND OFF SITE AIR MONITORING) AND UNIVERSAL ENVIRONMENTAL CORPORATION OF KITTERY, MAINE (SITE WORK).

THE FOLLOWING SCHEDULE OUTLINES WORK ACTIVITIES TO BE PERFORMED AT THE LOWELL ROAD SITE:

DATE	STATUS	ACTIVITY
09/08/85	COMPLETED	TEMPORARILY RELOCATE FIVE (5) AFFECTED FAMILIES
09/09-10/85	COMPLETED	CLEARING AND GRUBBING
09/09-12/85	COMPLETED	MOBILIZATION OF PERSONNEL AND EQUIPMENT
09/09/85	ON-GOING	COVER OPERATIONS
09/12/85	ON-GOING	EXCAVATION AND DISPOSAL OF ASBESTOS CONTAMINATED MATERIAL
09/12/85	COMPLETED	INSTALLATION 30" RCF STORM SEWER LINE
09/16-17/85	COMPLETED	RIP-RAP INSTALLATION ALONG BANKS OF FIRST BROOK
09/17/85	COMPLETED	EXCAVATION AND POURING OF CONCRETE HEADWALL FOOTINGS
09/18/85	COMPLETED	INSTALLATION OF ARCH CULVERT PIPE
09/21/85	ON-GOING	HEADWALL CONSTRUCTION
09/26/85	ON-GOING	YARD RESTORATION

DATE	STATUS	ACTIVITY
09/27/85	PENDING	RETURN OF FIVE (5) FAMILIES
09/27/85	PENDING	DEMOBILIZATION OF EQUIPMENT

ACTIONS:

DATE: THURSDAY, SEPTEMBER 12, 1985  
WEATHER: CLEAR, SUNNY, 65° F

- EXCAVATION AND INSTALLATION OF THE 30" RCP STORM SEWER LINE CONTINUES.
- REMOVAL OF ASBESTOS CONTAMINATED SOIL TO THE NASHUA CITY LANDFILL CONTINUES.
- AIR MONITORING ON AND OFF SITE CONTINUES.
- DELIVERING AND STOCKPILING FILL MATERIAL FOR THE BACKYARDS AND THE STORM SEWER LINE CONTINUES.
- BACKYARD AREAS BEGIN TO BE COVERED WITH BANK-RUN GRAVEL.

DATE: FRIDAY, SEPTEMBER 13, 1985  
WEATHER: CLEAR, SUNNY, 65° F

- INSTALLATION OF THE 30" RCP STORM SEWER LINE IS COMPLETE.
- REMOVAL OF ASBESTOS CONTAMINATED SOIL TO THE NASHUA CITY LANDFILL CONTINUES.
- AIR MONITORING ON AND OFF SITE CONTINUES.
- SPREADING AND STOCKPILING FILL MATERIAL FOR THE BACKYARDS CONTINUES.
- DICK MCGAW, U. S. ARMY CORPS OF ENGINEERS ON-SITE REGARDING THE WORK SCOPE.
- BEGAN SETTING GRADE STAKES IN YARDS TO IDENTIFY THE AMOUNT OF FILL REQUIRED.

DATE: SATURDAY, SEPTEMBER 14, 1985  
WEATHER: CLEAR, SUNNY, 70° F

- SETTING OF GRADE STAKES IN BACKYARDS TO IDENTIFY THE AMOUNT OF FILL REQUIRED IS COMPLETED.

DATE: MONDAY, SEPTEMBER 16, 1985  
WEATHER: CLEAR, SUNNY, 70° F

- THE ARCH CULVERT PIPE IS DELIVERED AND STORED ON-SITE.
- HARRY HARRISON ARRIVES ON-SITE TO REPLACE JEFF GILLIS AS THE O. H. MATERIALS RESPONSE MANAGER.
- AIR MONITORING ON AND OFF SITE CONTINUES.
- PLACING OF CONCRETE FOR THE HEADWALL FOOTINGS IS DELAYED.
- FILL MATERIAL CONTINUES TO BE DELIVERED.

DATE: TUESDAY, SEPTEMBER 17, 1985  
WEATHER: CLEAR, SUNNY, 75° F

- CONCRETE FOOTINGS FOR THE HEADWALLS ARE POURED.
- RIP-RAP IS PLACED ON BANKS OF FIRST BROOK.
- AIR MONITORING CONTINUES ON AND OFF SITE.
- FILL MATERIAL CONTINUES TO BE DELIVERED.

DATE: WEDNESDAY, SEPTEMBER 18, 1985  
WEATHER: CLEAR, SUNNY, 80 F

- DELIVERING AND SPREADING TOPSOIL BEGINS IN YARDS.
- FINAL ALIGNMENT OF THE ARCH CULVERT PIPE IS COMPLETED.
- HEADWALL CONSTRUCTION BEGINS AT PIPE OUTFALL.
- DELIVERY OF CATCH BASIN IS DELAYED BY ONE DAY BECAUSE OF AVAILABILITY PROBLEMS.

FUTURE PLANS:

- CONTINUE HEADWALL CONSTRUCTION
- CONTINUE YARD RESTORATION
- RETURN OF RESIDENTS (ESTIMATED TO BE 09/27/85)
- SITE DEMOBILIZATION (ESTIMATED TO BE 09/24/85)

CASE PENDING