

DATE: SEPTEMBER 30, 1985
SUBJECT: POLREP #5, LOWELL ROAD
ASBESTOS SITE CLEAN-UP
LOCATION: HUDSON, NEW HAMPSHIRE
POLLUTANT: ASBESTOS
ENVIRONMENTAL MEDIA AFFECTED: GROUND, FIRST BROOK
CATEGORY: DUMPING
SOURCE: JOHNS-MANVILLE CORPORATION, NASHUA, NH
REGION: EPA REGION 1
OSC: U. S. ENVIRONMENTAL PROTECTION AGENCY
OIL & HAZARDOUS MATERIALS EMERGENCY RESPONSE SECTION
PAUL R. GROULX



SITUATION:

SDMS DocID

271307

CLEAN-UP OPERATIONS BEGAN ON SEPTEMBER 9, 1985 AT NUMBERS 9, 11, AND 13 LOWELL ROAD WITH O. H. MATERIALS OF HOPKINGTON, MA. AS THE PRIME CONTRACTOR. SUBCONTRACTORS INCLUDED ESA LABORATORIES OF BEDFORD, MA. (ON AND OFF SITE AIR MONITORING) AND UNIVERSAL ENVIRONMENTAL CORPORATION OF KITTERY, MAINE (SITE WORK).

THE FOLLOWING SCHEDULE OUTLINES WORK ACTIVITIES TO BE PERFORMED AT THE LOWELL ROAD SITE:

DATE	STATUS	ACTIVITY
09/08/85	COMPLETED	TEMPORARILY RELOCATE FIVE (5) AFFECTED FAMILIES
09/09-10/85	COMPLETED	CLEARING AND GRUBBING
09/09-12/85	COMPLETED	MOBILIZATION OF PERSONNEL AND EQUIPMENT
09/09/85	ON-GOING	COVER OPERATIONS
09/12/85	ON-GOING	EXCAVATION AND DISPOSAL
09/12/85	COMPLETED	INSTALLATION 30" RCF STORM SEWER LINE
09/16-17/85	COMPLETED	RIP-RAP INSTALLATION ALONG BANKS OF BROOK
09/18/85	COMPLETED	INSTALLATION OF ARCH CULVERT PIPE
09/27/85	COMPLETED	HEADWALL CONSTRUCTION
09/26/85	ON-GOING	PROPERTY RESTORATION

ACTION:

NOTE:

SITE SHUT DOWN AT NOON ON 9/27/85 DUE TO HURRICANE.
SCEDULED SUBCONTRACTORS HAVE BEEN RESCHEDULED.

SITE HAS BEEN DEMOBILIZED AS 9/23/85 DUE TO SPACE LIMITATIONS IN THE PRIVATE YARDS, AND IN ORDER TO FACILITATE THE COMPLETION OF REQUIRED RESTORATION TO THE PROPERTIES. THE ANTICIPATED COMPLETION DATE WAS 9/27/85. HOWEVER BECAUSE OF THE PENDING BAD WEATHER PREDICTED, SUBCONTRACTORS CANCELLED SCHEDULED WORK.

ON 9/28/85 RESIDENTS WERE NOTIFIED THAT THEY COULD RETURN HOME AFTER A THREE WEEK RELOCATION PERIOD.

FUTURE:

SUBCONTRACTOR PERSONNEL ON SCENE COMPLETING RESTORATION AND PROVIDING FINAL SOIL STABILIZATION COVER AT THE SITE.

OSC HAS REQUESTED THE CONTRACTING OFFICER (Cindy Taylor) TO EXTEND THE DELIVERY ORDER EXPIRING ON 9/30/85 TO 10/8/85 DUE TO THE DELAY CAUSED BY THE BAD WEATHER. SITE NEARING COMPLETION.

FINANCIAL: (Total ceiling \$488,000)

	ceiling	obligated	balance
O.H. Materials Inc.	\$408,000	\$210,000	\$198,000
T.A.T (Roy F. Weston)	\$30,000	pending information from regional office.	
U.S. Army Corps Engineers	\$10,000	\$9,100	\$900
FEMA (relocations)	\$20,000	\$8,600	\$11,400
U.S. EPA	\$15,000	\$9,400	\$5,600

case pends

POLREP DISTRIBUTION LIST

Polrep: 5
Date: 9/30/85
Site: Lowell Road
Hudson, N.H.

X National Response Center
400 Seventh Street, S.W., Washington, D.C. 20590

X U.S. Environmental Protection Agency
Emergency Response Division, (WH-548-B)
401 M Street, S.W. Washington, D.C. 20460

EPA BOSTON - JFK Building

X Mike Deland, Regional Administrator

X Paul Keough, Acting Deputy Regional Administrator

X David Pickman, Office of Public Awareness

X Mel Holman, Director, Waste Management Division

X Phil Boxell, Office of Regional Counsel

X Steve Ells, Office of Intergovernmental Affairs

EPA LEXINGTON

X Edward Conley

X Donald Berger

X Paul Groulx (asbestos file) original

X POLREP FILE

OTHERS

X Brook Dupee
State of New Hampshire
Department of Health & Welfare
Division of Public Health Service
Hazen Drive
Concord, N.H. 03301

X Patrick Flynn, Contracting Officer
U.S. Environmental Protection Agency
Procurement Section H
401 M Street, SW (PM-214-F)
Washington, D.C. 20460

RECEIVED
OCT 1 1985
REGION I
OFFICE OF REGIONAL COUNSEL