


DATE: JUNE 24, 1986
SUBJECT: POLREP #6 SOUTH BANK NASHUA RIVER
ASBESTOS SITE CLEAN-UP

LOCATION: NASHUA, NH
POLLUTANT: ASBESTOS
OCCURRENCE DATE: UNKNOWN
ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR
SEVERITY: POTENTIAL MAJOR
CATEGORY: DUMPING SDMS DocID 271321
SOURCE: JOHNS-MANVILLE CORPORATION, NASHUA, NH
REGION: EPA, REGION I (617) 861-6700
OSC: U.S. ENVIRONMENTAL PROTECTION AGENCY
OIL & HAZARDOUS MATERIALS SECTION
LATEST POLREP: POLREP #5, NOVEMBER 5, 1985



REMARKS

I. SITUATION:

This action represents a continuation of a previous action. A request has been approved to raise the project ceiling by \$725,000 (for a total ceiling of \$925,000).

\$315,000 of extramural cleanup contract cost has been provided to proceed with Phase II of the project (design and construction of a permanent cover of exposed asbestos). Final design plans for selection of cover material are being completed.

Previous actions included fencing of the site to prevent public access and providing a temporary cover of the areas of severely exposed surface asbestos. Frank W. Lilley has been assigned OSC duties.

II. ACTIONS:

O.H. Materials have been directed to develop a work plan and hire a subcontractor, who will complete final toe and slope cover design. Final design package is expected in the middle of July.

III. FUTURE PLANS:

OSC to meet with City of Nashua, State of New Hampshire and Army Corps of Engineers to discuss cover design and construction plans. Assuming total funding expect construction phase to begin in early August, 1986.

IV.	<u>Financial status</u>	<u>Ceiling</u>	<u>Obligated</u>	<u>Balance</u>
	ERCS	\$430,000	116,701 *	313,299
	T.A.T.	80,000	9,210	70,790
	Intramural	40,000	7,100	32,900
	Total Project Ceiling		925,000	
	Total Project Obligation		133,011	
	Total Project Balance		791,989	

* \$82, 771 of this amount was not spent under the original delivery order; and is unavailable to present activites because of the previous obligation.