DATE:

SUBJECT:

POLLUTANT:

OCCURANCE DATE:

SEVERITY:

CATEGORY:

REGION:

SEPTEMBER 22, 1986

POLREP#10, SOUTH BANK ASBESTOS SITE

SDMS DocID

271325

NASHUA, NEW HAMPSHIRE

ASBESTOS

UNKNOWN

POTENTIAL MAJOR

DUMPING

JOHNS-MANVILLE CORPORATION

NASHUA, NEW HAMPSHIRE

E.P.A., REGION I (617)861-6700 U.S. ENVIRONMENTAL PROTECTION AGENCY, OIL & HAZARDOUS MATERIALS

SECTION

POLREP #9, SEPTEMBER 15,1986

## REMARKS

#### I. SITUATION

LATEST POLREP:

- SITE PERIMETER AND PERSONNEL AIR MONITORING BY E.S.A. LABS WAS CONTINUED THROUGHOUT THE WEEK WITH ALL AIR MONITORING SAMPLES ANALYZED SHOWING NON-DETECTABLE AMOUNTS OF CONTAMINATION.
- ON SEPTEMBER 15, 1986, SITE SECURITY WAS DOWNGRADED TO TWO 16-HOUR SHIFTS (1600-0800 HRS) ON WORKING DAYS AND 24-HOUR SHIFTS ON NON-WORKING DAYS. ADDITIONAL SAMPLING WAS PERFORMED BY E.P.A. AND T.A.T. PERSONNEL TO FURTHER DEFINE THE EXTENT OF ASBESTOS CONTAMINATION AT THE WESTERN END OF THE SITE.
- \* ON SEPTEMBER 17, 1986, THE OSC CONFIRMED THROUGH E.P.A. HEADQUARTERS THAT THE DELIVERY ORDER HAD BEEN EXTENDED TO APRIL 1, 1987.
- \* ON SEPTEMBER 19, 1986, CLEARING AND GRUBBING OPERATIONS ALONG THE SLOPED AREA WERE COMPLETED.

### II. ACTIONS

- \* BEGIN SLOPE GRADING OPERATIONS
- \* MAINTAIN SITE SECURITY
- \* CONTINUE SITE PERIMETER AND PERSONNEL AIR-MONITORING
- \* ESTABLISH SURVEY CONTROL LINES
- \* OBTAIN BIDS FOR MATERIAL REQUIRED FOR COMPLETION OF REMOVAL OPERATIONS.

# III. FUTURE PLANS

- EXCAVATE FOUNDATION TRENCH FOR RETAINING WALL
- \* TAKE DELIVERY OF AND STOCKPILE MATERIAL REQUIRED FOR THE RETAINING WALL CONSTRUCTION PHASE.

LOCATION:

ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR

SOURCE:

0.S.C.

# IV. FINANCIAL STATUS

	CEILING	OBLIGATION	BALANCE
ERCS	\$755,000	265,542#	489,458
T.A.T.	80,000	19,490	60,510
INTRAMURAL	40,000	14,377	25,623

- \* TOTAL PROJECT CEILING \$925,000 \* TOTAL PROJECT OBLIGATION 299,409 \* TOTAL PROJECT BALANCE 625,591
- # \$82,771 OF THIS AMOUNT WAS NOT SPENT UNDER THE ORIGINAL DELIVERY ORDER AND IS UNAVAILABLE TO PRESENT ACTIVITIES BECAUSE OF PREVIOUS OBLIGATION.
- \* ERCS THRU 9-20-86
- \* T.A.T. THRU 9-20-86
- \* INTRAMURAL THRU PAY PERIOD 26