

DATE: OCTOBER 6, 1986  
SUBJECT: POLREP#12, SOUTH BANK ASBESTOS SITE  
LOCATION: NASHUA, NEW HAMPSHIRE  
POLLUTANT: ASBESTOS  
OCCURANCE DATE: UNKNOWN  
ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR  
SEVERITY: POTENTIAL MAJOR  
CATEGORY: DUMPING  
SOURCE: JOHNS-MANVILLE CORPORATION  
NASHUA, NEW HAMPSHIRE  
REGION: E.P.A., REGION I (617)861-6700  
O.S.C. U.S. ENVIRONMENTAL PROTECTION  
AGENCY, OIL & HAZARDOUS MATERIALS  
SECTION  
LATEST POLREP: POLREP #11, SEPTEMBER 29, 1986



SDMS DocID 271327

## REMARKS

### I. SITUATION

- \* ON SEPTEMBER 30, 1986, A MEETING WAS HELD BETWEEN E.P.A., OHM, AND METCALF & EDDY PERSONNEL TO DISCUSS COVER DESIGN MODIFICATIONS. THE COVER DESIGN WILL BE MODIFIED TO ELIMINATE REVET MATTRESSES IN AREAS WHERE SUFFICIENT SOIL COVERAGE CAN BE OBTAINED. THE FIRST DELIVERY OF GABION BASKETS ARRIVED ON-SITE. STONE AND FILL MATERIAL REQUIRED FOR SITE OPERATIONS BEGAN TO BE DELIVERED TO THE SITE.
- \* ON OCTOBER 1, 1986, OHM MOBILIZED ELEVEN (11) ADDITIONAL CLEAN-UP PERSONNEL TO SUPPORT ON-GOING CONSTRUCTION OPERATIONS. SITE WORK WAS DOWNGRADED TO LEVEL 'D' FOLLOWING THE COVER-UP OF ALL EXPOSED ASBESTOS. AIR MONITORING WAS DISCONTINUED AFTER DOWNGRADING SITE WORK TO LEVEL 'D'. CONSTRUCTION OF THE RETAINING WALL AND TRENCH PREPARATION BEGAN. SITE SECURITY WAS DOWNGRADED TO TWO 14-HOUR SHIFTS (1700-0700 HRS) ON WORKING DAYS AND TWO 24-HOUR SHIFTS ON NON-WORKING DAYS.
- \* ON OCTOBER 2, 1986, THE DAILY WORK SHIFT WAS INCREASED (0700-1830 HRS) TO TAKE ADVANTAGE OF INCREASED PRODUCTIVITY AND AVAILABLE DAYLIGHT.
- \* ON OCTOBER 3, 1986, THE REMAINING ORDER OF GABION BASKETS WAS DELIVERED TO THE SITE.

### II. ACTIONS

- \* CONTINUE SLOPE STABILIZATION PHASE ACTIVITIES
- \* MAINTAIN SITE SECURITY
- \* RECEIVE DELIVERIES OF FILL MATERIAL REQUIRED FOR COMPLETION OF REMOVAL OPERATIONS.
- \* CONTINUE CONSTRUCTION OF THE SLOPE RETAINING WALL
- \* CONTINUE LAYING GEO-TEXTILE FABRIC

### III. FUTURE PLANS

- \* BEGIN SITE RESTORATION AND FINAL SLOPE GRADING OPERATIONS

#### IV. FINANCIAL STATUS

	CEILING	OBLIGATION	BALANCE
ERCS	\$1,018,000	457,646#	560,354
T.A.T.	90,000	27,850	62,150
INTRAMURAL	50,000	17,075	32,925

- \* TOTAL PROJECT CEILING \$1,250,000
- \* TOTAL PROJECT OBLIGATION 502,571
- \* TOTAL PROJECT BALANCE 747,429

# \$82,771 OF THIS AMOUNT WAS NOT SPENT UNDER THE ORIGINAL DELIVERY ORDER AND IS UNAVAILABLE TO PRESENT ACTIVITIES BECAUSE OF PREVIOUS OBLIGATION.

- \* ERCS THRU 10-04-86
- \* T.A.T. THRU 10-04-86
- \* INTRAMURAL THRU 10-04-86