

DATE: OCTOBER 13, 1986  
SUBJECT: POLREP#13, SOUTH BANK ASBESTOS SITE  
LOCATION: NASHUA, NEW HAMPSHIRE  
POLLUTANT: ASBESTOS  
OCCURANCE DATE: UNKNOWN  
ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR  
SEVERITY: POTENTIAL MAJOR  
CATEGORY: DUMPING  
SOURCE: JOHNS-MANVILLE CORPORATION  
NASHUA, NEW HAMPSHIRE  
REGION: E.P.A., REGION I (617)861-6700  
O.S.C. U.S. ENVIRONMENTAL PROTECTION  
AGENCY, OIL & HAZARDOUS MATERIALS  
SECTION  
LATEST POLREP: POLREP #12, OCTOBER 6, 1986



SDMS DocID 271328

REMARKS

I. SITUATION

- \* RETAINING WALL CONSTRUCTION CONTINUED THROUGHOUT THE WEEK WITH APPROXIMATELY 40% OF THE WALL AND 80% OF TRENCH EXCAVATION AND PREPARATION COMPLETED BY 10-11-86.
- \* ON OCTOBER 7, 1986, TWO-HUNDRED TWENTY-FIVE (225) CLASS 'D' GABION BASKETS (1 1/2'x3'x6') WERE DELIVERED TO THE SITE.

II. ACTIONS

- \* CONTINUE SLOPE STABILIZATION PHASE ACTIVITIES
- \* MAINTAIN SITE SECURITY
- \* RECEIVE DELIVERIES OF FILL MATERIAL REQUIRED FOR COMPLETION OF REMOVAL OPERATIONS.
- \* CONTINUE CONSTRUCTION OF THE SLOPE RETAINING WALL
- \* CONTINUE LAYING GEO-TEXTILE FABRIC

III. FUTURE PLANS

- \* BEGIN SITE RESTORATION AND FINAL SLOPE GRADING OPERATIONS

#### IV. FINANCIAL STATUS

	CEILING	OBLIGATION	BALANCE
ERCS	\$1,018,000	543,634#	474,366
T.A.T.	90,000	31,745	58,255
INTRAMURAL	50,000	18,242	31,758

- \* TOTAL PROJECT CEILING \$1,250,000
- \* TOTAL PROJECT OBLIGATION 593,621
- \* TOTAL PROJECT BALANCE 656,379

# \$82,771 OF THIS AMOUNT WAS NOT SPENT UNDER THE ORIGINAL DELIVERY ORDER AND IS UNAVAILABLE TO PRESENT ACTIVITIES BECAUSE OF PREVIOUS OBLIGATION.

- \* ERCS THRU 10-11-86
- \* T.A.T. THRU 10-11-86
- \* INTRAMURAL THRU PAY PERIOD 27