

DATE: OCTOBER 20, 1986
SUBJECT: POLREP#14, SOUTH BANK ASBESTOS SITE
LOCATION: NASHUA, NEW HAMPSHIRE
POLLUTANT: ASBESTOS
OCCURANCE DATE: UNKNOWN
ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR
SEVERITY: POTENTIAL MAJOR
CATEGORY: DUMPING
SOURCE: JOHNS-MANVILLE CORPORATION
NASHUA, NEW HAMPSHIRE
REGION: E.P.A., REGION I (617)861-6700
O.S.C. U.S. ENVIRONMENTAL PROTECTION
AGENCY, OIL & HAZARDOUS MATERIALS
SECTION
LATEST POLREP: POLREP #13, OCTOBER 13, 1986



SDMS DocID

271329

REMARKS

I. SITUATION

- * RETAINING WALL CONSTRUCTION CONTINUED THROUGHOUT THE WEEK WITH APPROXIMATELY 65% OF THE WALL AND 85% OF TRENCH EXCAVATION AND PREPARATION COMPLETED BY 10-18-86.
- * ON OCTOBER 15, 1986, THREE (3) ADDITIONAL CLEAN-UP PERSONNEL WERE MOBILIZED TO SUPPORT CLEAN-UP OPERATIONS.
- * ON OCTOBER 16, 1986, FOUR (4) ADDITIONAL CLEAN-UP PERSONNEL WERE MOBILIZED TO SUPPORT CLEAN-UP OPERATIONS. THIRTY-TWO (32) REVET MATTRESS WERE DELIVERED TO THE SITE.
- * ON OCTOBER 18, 1986, OHM PERSONNEL BEGAN LAYING GEO-TEXTILE FABRIC ON THE SLOPE IN PREPARATION FOR FINAL GRADING OPERATIONS.

II. ACTIONS

- * CONTINUE SLOPE STABILIZATION PHASE ACTIVITIES
- * MAINTAIN SITE SECURITY
- * RECEIVE DELIVERIES OF FILL MATERIAL REQUIRED FOR COMPLETION OF REMOVAL OPERATIONS.
- * CONTINUE CONSTRUCTION OF THE SLOPE RETAINING WALL
- * CONTINUE LAYING GEO-TEXTILE FABRIC

III. FUTURE PLANS

- * BEGIN SITE RESTORATION AND FINAL SLOPE GRADING OPERATIONS

IV. FINANCIAL STATUS

	CEILING	OBLIGATION	BALANCE
ERCS	\$1,018,000	621,232#	396,768
T.A.T.	90,000	35,350	54,650
INTRAMURAL	50,000	19,009	30,991

- * TOTAL PROJECT CEILING \$1,250,000
- * TOTAL PROJECT OBLIGATION 675,591
- * TOTAL PROJECT BALANCE 574,409

\$82,771 OF THIS AMOUNT WAS NOT SPENT UNDER THE ORIGINAL DELIVERY ORDER AND IS UNAVAILABLE TO PRESENT ACTIVITIES BECAUSE OF PREVIOUS OBLIGATION.

- * ERCS THRU 10-18-86
- * T.A.T. THRU 10-18-86
- * INTRAMURAL THRU 10-18-86