DATE:

OCTOBER 27, 1986

SUBJECT:

POLREP#15, SOUTH BANK ASBESTOS SITE

LOCATION:

NASHUA, NEW HAMPSHIRE

POLLUTANT:

ASBESTOS

OCCURANCE DATE:

UNKNOWN

SEVERITY:

ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR

POTENTIAL MAJOR

CATEGORY:

REGION:

0.S.C.

DUMPING

SDMS DocID

271330

SOURCE:

JOHNS-MANVILLE CORPORATION

NASHUA, NEW HAMPSHIRE

E.P.A., REGION I (617)861-6700 U.S. ENVIRONMENTAL PROTECTION AGENCY, OIL & HAZARDOUS MATERIALS

SECTION

LATEST POLREP:

POLREP #14, OCTOBER 20, 1986

REMARKS

I. SITUATION

- * RETAINING WALL CONSTRUCTION CONTINUED THROUGHOUT THE WEEK WITH APPROXIMATELY 80% OF THE WALL AND 95% OF TRENCH EXCAVATION AND PREPARATION COMPLETED BY 10-25-86.
- * ON OCTOBER 21, 1986, THE SUBCONTRACT FOR PROVIDING THE REQUIRED SOIL MATERIALS AND HEAVY EQUIPMENT FOR FINAL SLOPE OPERATIONS WAS AWARDED.
- * ON OCTOBER 22, 1986, FINAL SLOPE COVERING OPERATIONS BEGAN.

II. ACTIONS

- * CONTINUE SLOPE STABILIZATION PHASE ACTIVITIES
- * MAINTAIN SITE SECURITY
- * RECEIVE DELIVERIES OF FILL MATERIAL REQUIRED FOR COMPLETION OF REMOVAL OPERATIONS
- * COMPLETE CONSTRUCTION OF THE SLOPE RETAINING WALL
- * CONTINUE PLACING GEO-TEXTILE FABRIC ON SLOPE

III. FUTURE PLANS

* BEGIN SITE RESTORATION OPERATIONS

IV. FINANCIAL STATUS

	CEILING	OBLIGATION	BALANCE
ERCS	\$1,018,000	671,126#	346,874
T.A.T.	90,000	39,144	50,856
INTRAMURAL	50,000	20,019	29,981

- * TOTAL PROJECT CEILING \$1,250,000 * TOTAL PROJECT OBLIGATION 730,289 * TOTAL PROJECT BALANCE 519,711
- # \$82,771 OF THIS AMOUNT WAS NOT SPENT UNDER THE ORIGINAL DELIVERY ORDER AND IS UNAVAILABLE TO PRESENT ACTIVITIES BECAUSE OF PREVIOUS OBLIGATION.
- * ERCS THRU 10-25-86
- * T.A.T. THRU 10-25-86
- * INTRAMURAL THRU PAY PERIOD 02