DATE:

NOVEMBER 03, 1986

SUBJECT:

POLREP#16, SOUTH BANK ASBESTOS SITE

LOCATION:

NASHUA, NEW HAMPSHIRE

POLLUTANT:

ASBESTOS

OCCURANCE DATE:

UNKNOWN

SEVERITY:

ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR POTENTIAL MAJOR

CATEGORY:

SDMS DocID

271331

SOURCE:

REGION:

0.S.C.

DUMPING

JOHNS-MANVILLE CORPORATION

NASHUA, NEW HAMPSHIRE

E.P.A., REGION I (617)861-6700 U.S. ENVIRONMENTAL PROTECTION AGENCY, OIL & HAZARDOUS MATERIALS

SECTION

LATEST POLREP:

POLREP #15, OCTOBER 27, 1986

REMARKS

I. SITUATION

- * RETAINING WALL CONSTRUCTION CONTINUED THROUGHOUT THE WEEK WITH APPROXIMATELY 95% OF THE WALL AND 100% OF TRENCH EXCAVATION AND PREPARATION COMPLETED BY 11-01-86.
- ON OCTOBER 27, 1986, SIXTY-SEVEN (67) ROLLS OF MIRAMAT EROSION CONTROL MAT, FORTY-FIVE (45) GABION BASKETS, AND 130 LBS. OF GABION WIRE WERE DELIVERED TO THE SITE.
- * ON OCTOBER 28, 1986, THREE THOUSAND (3000) STEEL RETAINING PINS TO BE USED FOR SECURING THE MIRAMAT TO THE SLOPE WERE DELIVERED TO THE SITE.
- * ON OCTOBER 29, 1986, FIVE (5) ROLLS OF MIRAMAT EROSION CONTROL MAT WERE DELIVERED TO THE SITE.
- * ON OCTOBER 31, 1986, 400 LBS. OF GABION WIRE WERE DELIVERED TO THE SITE.

II. ACTIONS

- * CONTINUE SLOPE STABILIZATION PHASE ACTIVITIES
- MAINTAIN SITE SECURITY
- * RECEIVE DELIVERIES OF FILL MATERIAL REQUIRED FOR COMPLETION OF REMOVAL OPERATIONS
- * COMPLETE CONSTRUCTION OF THE SLOPE RETAINING WALL
- * CONTINUE PLACING GEO-TEXTILE FABRIC ON SLOPE
- * CONTINUE FINAL SLOPE COVERING OPERATIONS

III. FUTURE PLANS

* BEGIN SITE RESTORATION OPERATIONS

IV. FINANCIAL STATUS

	CEILING	OBLIGATION	BALANCE
ERCS	\$1,018,000	787,775#	230,225
T.A.T.	90,000	41,909	48,091
INTRAMURAL	50,000	20,527	29,473

- * TOTAL PROJECT CEILING \$1,250,000 * TOTAL PROJECT OBLIGATION 850,211 * TOTAL PROJECT BALANCE 399,789
- # \$82,771 OF THIS AMOUNT WAS NOT SPENT UNDER THE ORIGINAL DELIVERY ORDER AND IS UNAVAILABLE TO PRESENT ACTIVITIES BECAUSE OF PREVIOUS OBLIGATION.

- * ERCS THRU 11-01-86
- * T.A.T. THRU 11-01-86
- * INTRAMURAL THRU 11-01-86