

DATE: DECEMBER 9, 1986  
SUBJECT: POLREP#19, SOUTH BANK ASBESTOS SITE  
LOCATION: NASHUA, NEW HAMPSHIRE  
POLLUTANT: ASBESTOS  
OCCURANCE DATE: UNKNOWN  
ENVIRONMENTAL MEDIA AFFECTED: GROUND, WATER, AIR  
SEVERITY: POTENTIAL MAJOR  
CATEGORY: DUMPING  
SOURCE: JOHNS-MANVILLE CORPORATION  
NASHUA, NEW HAMPSHIRE  
REGION: E.P.A., REGION I (617)861-6700  
O.S.C. U.S. ENVIRONMENTAL PROTECTION  
AGENCY, OIL & HAZARDOUS MATERIALS  
SECTION  
LATEST POLREP: POLREP #18, NOVEMBER 17, 1986



SDMS DocID 271334

## REMARKS

### I. SITUATION

- \* ON THURSDAY, NOVEMBER 20, 1986, OHM PERSONNEL COMPLETED RESTORATION OF PRIVATE PROPERTIES, PLACING AND SECURING MIRAMAT EROSION CONTROL MAT, GENERAL SITE DEBRIS CLEAN-UP, AND INSTALLING THE CHAIN LINK SECURITY FENCE. ALL OHM PERSONNEL (EXCEPT THE RESPONSE MANAGER AND P.C.T.) AND EQUIPMENT WERE DEMOBED FROM THE SITE.
- \* ON FRIDAY, NOVEMBER 21, 1986, ALL REMAINING RENTAL EQUIPMENT AND OHM PERSONNEL WERE DEMOBED FROM THE SITE.
- \* DUE TO EARLY WINTER STORMS AND FREEZING TEMPERATURES, APPROXIMATELY 20% OF THE SLOPE WAS FROZEN IN A CONDITION THAT PREVENTED FINAL GRADING AND THE PLACING OF EROSION CONTROL MAT. FINAL GRADING AND PLACING EROSION CONTROL MAT ON THIS SECTION OF THE SLOPE WILL BE COMPLETED IN THE SPRING OF 1987. THE SECTION OF THE SLOPE NOT PRESENTLY COVERED WITH EROSION CONTROL MAT WILL BE SUBJECT TO LOCALIZED EROSION OVER THE COURSE OF THE WINTER AND WILL BE INSPECTED PERIODICALLY. IF TEMPORARY EROSION CONTROL MEASURES ARE REQUIRED, THEY WILL BE IMPLEMENTED.

### II. ACTIONS

- \* PREPARE DRAFT O.S.C. REPORT
- \* PREPARE SITE COST ANALYSIS REPORTS

### III. FUTURE PLANS

- \* PREPARE AS-BUILT PLANS
- \* DEVELOP STRATEGY FOR COMPLETING GRADING AND HYDROSEEDING IN THE SPRING
- \* COMPLETE FINAL O.S.C. REPORT

#### IV. FINANCIAL STATUS

	CEILING	OBLIGATION	BALANCE
ERCS	\$1,018,000	886,083#	131,917
T.A.T.	90,000	55,272	34,728
INTRAMURAL	50,000	23,085	26,915
FEMA (RELOCATION)	50,000	0	50,000

* TOTAL PROJECT CEILING	\$1,250,000
* TOTAL PROJECT OBLIGATION	964,440
* TOTAL PROJECT BALANCE	285,560

# \$42,317 OF THIS AMOUNT REPRESENTS DELIVERY ORDER NO. 6893-01-023 CEILING MODIFIED ON NOV. 25, 1986. THIS AMOUNT REPRESENTS THE TOTAL SPENT ON PHASE I OF THIS PROJECT.

- \* ERCS THRU 11-23-86
- \* T.A.T. THRU 12-05-86
- \* INTRAMURAL THRU 12-09-86