

DATE: June 15, 1987

SUBJECT: Polrep #3, Oakland Avenue Asbestos Site

LOCATION: Nashua, New Hampshire

POLLUTANT: Asbestos

OCCURENCE

DATE: 1960's



SDMS DocID

271339

ENVIRONMENTAL MEDIA EFFECTED: Land

SEVERITY: Potentially Major

QUANTITY RELEASED: Unknown

QUANTITY ENTERING

THE ENVIRONMENT: Unknown

CATEGORY: Major

SOURCE: Dumping of Asbestos materials by the John-Mansville Company

CAUSE: Dumping and Improper Disposal

REGION: I

OSC: Paul Groulx

LATEST POLREP: Polrep #2, May 1, 1987

#### SITUATION

Work on determining the extent of asbestos on the site continued.  
Work on a removal Strategy continued.  
Preliminary blueprints and specifications for work on site ongoing  
by USACE.  
TAT coring and site map work continues.

#### ACTIONS

1. The TATs sampled and cored on the site to determine the extent of asbestos present on the Site.
2. Information Requests for the Site were completed and sent to Philip Boxell, Office of Regional Council, for review on 6/11/87.
3. Meetings with USACE with the OSC were held to review USACE conceptual work for Site Engineering Designs.

4. Preliminary conceptual USACE designs completed.
5. U.S. EPA and New Hampshire Department of Environmental Services representative reviewed the designs.
6. Discussions and Meetings with The New Hampshire Department of Environmental Services were held to discuss progress.
7. Laboratory Analysis of samples were completed and results received 6/10/87. The results showed
8. Technical Direction Documents (TDDs) #1152, for master work plan for Site, and #1158, for access agreement cover letter were issued.
9. Work on the access agreement for the Site was begun.

#### FUNDING

<u>CONTRACTOR</u>	<u>CEILING</u>	<u>OBLIGATION</u>	<u>BALANCE</u>
USACE:	\$120,000	\$000,000	\$120,000
TAT:	\$ 50,000	\$ 30,000	\$ 20,000
INTRAMURAL:	\$ 20,000	\$ 3,500	\$ 16,500
FEMA	\$ 10,000	\$ 00,000	\$ 10,000
	=====	=====	=====
TOTALS	\$200,000	\$ 33,500	\$167,500

TOTAL PROJECT CEILING ----- \$200,000

TOTAL PROJECT OBLIGATION ----- \$ 33,500

TOTAL PROJECT BALANCE ----- \$167,500

#### FUTURE PLANS

1. Work designs for removal action by USACE
2. Access agreements completion and mailing
3. Completion of master workplan for site

CASE PENDING: 1800EST/061587