

## PROGRESS POLREP

EPA Region 5 Records Ctr.



272828

DATE: 5/8/92

FROM: STAVROS EMMANOUIL, OSC, EERB, RESPONSE SECTION II

TO: B. BOWDEN, EERB, (EPA 9538), FAX 312-353-9176  
M. O'MARA, ESS, (EPA 9538), FAX 312-353-9176  
D. BRUCE, EERB, (EPA 9538), FAX 312-353-9176  
M. FARYAN, ORC (EPA 9538), 312-888-7160  
D. O'RIODAN, OPA (EPA 9538) 312-353-1155  
T. JOHNSON, (EPA 5511), FAX 202-260-9155  
D. KLOPKE, IEPA, FAX 708-531-5930  
J. CONNOLLY, SCHAUMBURG FIRE DEPARTMENT, FAX 708-980-4479  
U.S. COAST GUARD, DISTRICT 9, FAX 216-522-2738  
U.S. COAST GUARD, DISTRICT 2, FAX 314-539-2649  
U.S. FISH AND WILDLIFE SERVICE, ILLINOIS, FAX 309-793-5804

SUBJECT: AUTOMATIC INDUSTRIAL PLATING SITE, SCHAUMBURG, COOK  
COUNTY, ILLINOIS

POLREP: POLREP 13

SITE NO: PV  
D.O. NO: 7640-05-208  
RESPONSE AUTHORITY: CERCLA  
NPL STATUS: NON-NPL  
START DATE: 12/26/91

## 1. SITE ACTIVITIES

A. Removal activities commenced on 12/26/91 and continue through today. Activities for the week of 5/04/92-5/09/92 include:

- TAT and ERCS contractors on site for the final phase of the removal action.
- Staged temporarily 25 drums of Chrome Solids (Group B), 18 drums of B/N Liquids (Group C), and 18 drums of B/N Solids (Group D), in a trailer in the parking lot.
- Demolished the building and broke up the concrete

floor. The contaminated parts of the building and the floor were transported to EnviroSafe for disposal as a hazardous waste (approximately 210 cubic yards). All the non-hazardous debris was transported to Elgin Wayne Sanitary Landfill (approximately 285 cubic yards). All the contaminated debris that did not make it to the landfill due to the May 8th deadline was staged in the parking lot in Hazardous Waste Roll-off boxes.

- Surface was prepared for the placement of the asphalt. Bids from the asphalt companies were collected.
- Crew and some equipment were demobed

#### FUTURE PLANS

- A. Transport contaminated building demolition debris to landfill.
- B. Transport remaining drums for disposal.
- C. Repave the site with asphalt.

#### 3. COST INFORMATION

	<u>ERCS</u>	<u>TAT</u>
Amount Budgeted	\$600,000.00	\$84,000.00
Cost to date (through 05/06/92)	<u>\$520,943.71</u>	<u>\$60,882.91</u>
Amount Remaining	\$ 79,506.29	\$23,117.09