

EPA Region 5 Records Ctr.



272829

**PROGRESS POLREP**

DATE: 5/1/92

FROM: STAVROS EMMANOUIL, OSC, EERB, RESPONSE SECTION II

TO: B. BOWDEN, EERB, (EPA 9538), FAX 312-353-9176  
 M. O'MARA, ESS, (EPA 9538), FAX 312-353-9176  
 D. BRUCE, EERB, (EPA 9538), FAX 312-353-9176  
 M. FARYAN, ORC (EPA 9538), 312-886-7160  
 D. O'RIODAN, OPA (EPA 9538) 312-353-1155  
 T. JOHNSON, (EPA 5511), FAX 202-260-9155  
 D. KLOPKE, IEPA, FAX 708-531-5930  
 J. CONNOLLY, SCHAUMBURG FIRE DEPARTMENT, FAX 708-980-4479  
 U.S. COAST GUARD, DISTRICT 9, FAX 216-522-2738  
 U.S. COAST GUARD, DISTRICT 2, FAX 314-539-2649  
 U.S. FISH AND WILDLIFE SERVICE, ILLINOIS, FAX 309-793-5804

SUBJECT: AUTOMATIC INDUSTRIAL PLATING SITE, SCHAUMBURG, COOK  
 COUNTY, ILLINOIS

PCLREP: POLREP 11

SITE NO: PV  
 D.O. NO: 7640-05-208  
 RESPONSE AUTHORITY: CERCLA  
 NPL STATUS: NON-NPL  
 START DATE: 12/26/91

**1. SITE ACTIVITIES**

- A. Removal activities commenced on 12/27/91 and continue through today. Activities for the week of 4/27/92-5/02/92 include:
  - Mobilized TAT and ERCS contractors to site to complete final phase of removal activities.
  - Transported 1,265 gallons of Group E, Cyanide Liquid and 10,000 pounds Group F, Cyanide Solids to Thermakem, Rock Hill, S.C. for disposal.

- Transported 60 cubic yards of hazardous debris from inside the building to Envirosafe, Oregon, Ohio for landfill.
- Staged 25 drums Group B, Chrome Solids, 18 drums Group C, B/N Liquids, and 18 drums Group D, B/N Solids in semi trailer at rear of building awaiting the opening of Dynecol's drum storage facility.
- Prepared building for demolition. Disconnected all utility services. Sealed sanitary sewer with concrete plug. Erected fence to secure site.
- Began building demolition. Marked contaminated portions of the building structure and loaded this material to hazardous debris roll-off boxes to be transported to Envirosafe. Non-hazardous portions of the building are transported to Elgin-Wayne Disposal sanitary landfill.

#### FUTURE PLANS

- A. Complete building demolition and transportation of debris.
- B. Transport remaining drums for disposal.
- C. Repave the site following completion of building removal.

#### 3. COST INFORMATION

	<u>ERCS</u>	<u>TAT</u>
Amount Budgeted	\$450,000.00	\$58,000.00
Cost to date (through 4/30/92)	<u>432,244.73</u>	<u>56,986.23</u>
Amount Remaining	\$ 17,755.27	\$ 1,013.77 1